

Hyde Park BESS - Battery Energy Storage System Solution - Traditional			00: EMA - Remaining (MLJ)						1/13/26 08:30																											
Activity ID	Activity Name	Remaining Duration	Start	Finish	Activity Status	Activity Flag	DEPT - DEPARTMENT	Resources	2026202720282029																											
									J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	
80089926 Hyde Park BESS - Battery Energy Storage System Solution - Traditional			756	6/15/21 A	1/5/29				1/5/2																											
80089926.1 PROJECT PLANNING & FUNDING			666	6/15/21 A	8/28/28				8/28/28, 80089																											
PPF1000	Project Planning & Funding	666	6/15/21 A	8/28/28	In Progress		PM		Project Plannin																											
80089926.1.00.0 Level 1 Schedule			649	2/5/26	8/28/28				8/28/28, 80089																											
LVL1170	PF 2	0		2/5/26	Not Started				◆ PF 2																											
LVL1380	MOER-BESS	0		3/12/26	Not Started				◆ MOER-BESS																											
LVL1190	Siting (Petition & Application) Filed	0		9/21/26	Not Started				◆ Siting (Petition & Application) Filed																											
LVL1300	Full Funding	0		12/9/26	Not Started				◆ Full Funding																											
LVL1320	ISD	0		8/28/28	Not Started				◆ ISD																											
LVL1430	ISD - ESMP Need Date	0		8/28/28*	Not Started				◆ ISD - ESMP Ne																											
80089926.1.01 T-Minus Milestones			564	4/16/26	7/10/28				7/10/28, 80089926																											
80089926.1.01.01 Civil T-Minus Milestones			459	9/14/26	7/10/28				7/10/28, 80089926																											
AT2605	Preliminary Design / Engineering Completed - Site Plan	0		9/14/26	Not Started		ENG.ST.SS.CIVL		◆ Preliminary Design / Engineering Completed - Site Plan																											
AT3021	ISO NE System Impact Studies Submittal Package	0		2/3/27	Not Started		ENG.SYS.SYSP		◆ ISO NE System Impact Studies Submittal Package																											
AT1811	Detail Design/Engineering Completed - Civil	0		4/14/27	Not Started		ENG.ST.SS.CIVL		◆ Detail Design/Engineering Completed - Civil																											
AT0805	Final Engineering Issued for Construction W/BOM	0		5/19/27	Not Started		ENG.ST.SS.CIVL		◆ Final Engineering Issued for Construction W/BOM																											
AT0805C	IFC - Civil (BG)	0		5/19/27	Not Started	AG-IFC	ENG.ST.SS.CIVL		◆ IFC - Civil (BG)																											
AT1030	Change: ISO I.3.9 (PPA) Approval of Project	0		6/1/27	Not Started		ENG.SYS.SYSP		◆ Change: ISO I.3.9 (PPA) Approval of Project																											
AT0401	Civil Long Lead Items Delivered	0		7/1/27	Not Started		PURC		◆ Civil Long Lead Items Delivered																											
AT0203	Civil ConstrAuth Notice (CAN) completed [go/ no go] - 8 wks prior to construction	0		7/22/27*	Not Started		PM		◆ Civil ConstrAuth Notice (CAN) completed [go/ r																											
AT0814	Civil Construction Contracts Awarded - Civil BG	0		7/23/27	Not Started		PURC		◆ Civil Construction Contracts Awarded - Civil BG																											
AT00	T-00 Construction Start - CIVIL	0	9/10/27*		Not Started		PM		◆ T-00 Construction Start - CIVIL																											
AT0801	Environmental & Local Permits Received	0		10/5/27	Not Started		PM		◆ Environmental & Local Permits Received																											
AT3011	Notify ISO-NE of BESS Power up / tie in	0		7/10/28	Not Started		ENG.SYS.SYSP		◆ Notify ISO-NE of B																											
80089926.1.01.02 Electrical T-Minus Milestones			491	6/22/26	10/27/27				10/27/27, 80089926.1.01.02 Electrical																											
BT2605	Electrical Preliminary Design Complete	0		6/22/26	Not Started		ENG.ST.SS.ELEC		◆ Electrical Preliminary Design Complete																											
BT2404	Assign Sta Tech (Comissioning) Engineer	0		6/22/26	Not Started		ENG.ST.SUBTEC		◆ Assign Sta Tech (Comissioning) Engineer																											
BT1811	ELECTRICAL - Detail Design Complete	0		4/2/27	Not Started		ENG.ST.SS.ELEC		◆ ELECTRICAL - Detail Design Complete																											
BT0805E	IFC - Electrical (AG)	0		4/23/27	Not Started	AG-IFC	ENG.ST.SS.ELEC		◆ IFC - Electrical (AG)																											
BT0203	Electrical ConstrAuth Notice (CAN) completed [go/ no go]	0		7/22/27*	Not Started		PM		◆ Electrical ConstrAuth Notice (CAN) completed																											
BT0814	Electrical Construction Contracts Awarded - Electrical AG	0		7/23/27	Not Started		PURC		◆ Electrical Construction Contracts Awarded - Elec																											
BT0401	Electrical Long Lead Items Delivered	0		8/25/27	Not Started	PM	PURC		◆ Electrical Long Lead Items Delivered																											
BT0801	Environmental & Local Permits Received	0		10/5/27	Not Started		PM		◆ Environmental & Local Permits Received																											
BT00	T-00 Construction Start ELECTRICAL	0	10/27/27*		Not Started		PM		◆ T-00 Construction Start ELECTRICAL																											
80089926.1.01.06 P&C T-Minus Milestones			382	4/16/26	10/20/27				10/20/27, 80089926.1.01.06 P&C T-Mi																											
ET04011	P&C Materials Delivered	0		4/16/26	Not Started	PM	PM		◆ P&C Materials Delivered																											
ET2605	P&C Preliminary Design Complete	0		10/21/26	Not Started		ENG.ST.P&C.P&i		◆ P&C Preliminary Design Complete																											
ET0901	Protection System Data - OP-24 Requirement (Tie to First Start of Construction(T-00) that requires an O	0		1/20/27	Not Started		ENG.ST.P&C.P&i		◆ Protection System Data - OP-24 Requirement (Tie to First Sta																											
ET1811	P&C Detail Design Complete	0		2/3/27	Not Started		ENG.ST.P&C.P&i		◆ P&C Detail Design Complete																											
ET0805	P&C Design Pkg "Issued for Construction"	0		3/25/27	Not Started	P&C-IFC	ENG.ST.P&C.P&i		◆ P&C Design Pkg "Issued for Construction"																											
ET08141	P&C Construction Contracts Awarded - P&C	0		4/23/27	Not Started		PURC		◆ P&C Construction Contracts Awarded - P&C																											
ET0404	P&C Relay Settings "Issued for Construction"	0		5/13/27	Not Started		ENG.ST.P&C.P&i		◆ P&C Relay Settings "Issued for Construction"																											
ET8141	P&C - ConstrAuth Notice (CAN) completed [go/ no go]	0		7/22/27*	Not Started		PM		◆ P&C - ConstrAuth Notice (CAN) completed [go																											
ET00	T-00 Construction Start P&C	0	9/27/27*		Not Started		PM		◆ T-00 Construction Start P&C																											
ET0602	Units of Property issued to Plant Accounting	0		10/20/27	Not Started	PM	PM		◆ Units of Property issued to Plant Account																											
80089926.1.01.07 Telecomm T-Milestones			250	9/28/26	9/27/27				9/27/27, 80089926.1.01.07 Telecomm T-																											
FT2605	Communication Preliminary Design Complete	0		9/28/26	Not Started		ENG.ST.SUBTEC		◆ Communication Preliminary Design Complete																											
FT0203	Communication ConstrAuth Notice (CAN) completed [go/ no go]	0		10/28/26*	Not Started		PM		◆ Communication ConstrAuth Notice (CAN) completed [go/ no go]																											
FT1811	Communication Detail Design Complete	0		11/18/26	Not Started		ENG.ST.SUBTEC		◆ Communication Detail Design Complete																											
FT0805M	Communication Pkg IFC	0		12/10/26	Not Started	COMM-IFC	ENG.ST.SUBTEC		◆ Communication Pkg IFC																											
FT0814	Communication Construction Contracts Awarded - Comm	0		4/16/27	Not Started		PURC		◆ Communication Construction Contracts Awarded - Con																											
Actual Work Critical Remaining Work Summary Remaining Work Milestone			Page 1 of 11						TASK filters: No Level of Effort, NOT CLOSED. © Oracle Corporation																											

Hyde Park BESS - Battery Energy Storage System Solution - Traditional			00: EMA - Remaining (MLJ)							1/13/26 08:31																											
Activity ID	Activity Name	Remaining Duration	Start	Finish	Activity Status	Activity Flag	DEPT - DEPARTMENT	Resources																													
									2026				2027				2028				2029																
									J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M		
	FT0401	GE JMUX Delivered	0		5/5/27	Not Started		PURC	◆ GE JMUX Delivered																												
	FT00	T-00 Construction Start Comm Work	0	9/27/27*		Not Started		PM	◆ T-00 Construction Start Comm Work																												
80089926.1.02 Project Funding			261	12/15/25 A	1/25/27				1/25/27, 80089926.1.02 Project Funding																												
80089926.1.02.04 Partial Funding			42	12/15/25 A	3/12/26				3/12/26, 80089926.1.02.04 Partial Funding																												
80089926.1.02.04.011 Additional Partial Funding - Addtnl PF			17	12/15/25 A	2/5/26				2/5/26, 80089926.1.02.04.011 Additional Partial Funding - Addtnl PF																												
	ATCGE1020	Develop Conceptual Grade Estimate (+/-25%) -Additional Partial Funding	3	12/15/25 A	1/14/26	In Progress		ENG.BQA.EST	Justin R. Nidemo	Develop Conceptual Grade Estimate (+/-25%) -Additional Partial Funding																											
	PAFP1220	Finalize PAF - Additional Partial Funding and Submit	8	1/15/26	1/27/26	Not Started		ENG.SYS.SYSP	Mariam A. Chatha	Finalize PAF - Additional Partial Funding and Submit																											
	PF1030	EPAC -Additional Partial Funding - Approval	0		2/5/26	Not Started	EPAC-P	PM		◆ EPAC -Additional Partial Funding - Approval																											
	PAFP1240	EPAC -Additional Partial Funding	0		2/5/26	Not Started		ENG.SYS.SYSP		◆ EPAC -Additional Partial Funding																											
80089926.1.02.04.02 Power Plan - PF			15	2/5/26	2/26/26					2/26/26, 80089926.1.02.04.02 Power Plan - PF																											
	PF1040	Additional Partial Funding - PowerPlan Approval	15	2/5/26	2/26/26	Not Started	PPA-PF	ENG.SYS.SYSP	Mariam A. Chatha	Additional Partial Funding - PowerPlan Approval																											
80089926.1.02.04.1 Material Exemption Funding			25	2/5/26	3/12/26					3/12/26, 80089926.1.02.04.1 Material Exemption Funding																											
	A3032434	Develop Material Exemption Funding Documentation and Submit	25	2/5/26	3/12/26	Not Started		ENG.SYS.SYSP	Adam S. Kelley	Develop Material Exemption Funding Documentation and Submit																											
	A3032444	Material Exemption Funding - Approval	0		3/12/26	Not Started		PM		◆ Material Exemption Funding - Approval																											
80089926.1.02.04.04 Partial Funding Schedule Baseline Acknowledgement - PF			35	1/21/26	3/11/26					3/11/26, 80089926.1.02.04.04 Partial Funding Schedule Baseline Acknowledgement - PF																											
	FFB_01	Scheduler Issues FF Schedule to PM/AM for EPAC Mtg & Snaps FF Baseline	5	1/21/26	1/27/26	Not Started		TEPS	Michelle L. Joubert	Scheduler Issues FF Schedule to PM/AM for EPAC Mtg & Snaps FF Baseline																											
	FFB_03	Scheduler Issues FF Baseline for Reviews/Acknowledgement by Key Parties	5	1/28/26	2/3/26	Not Started		TEPS	Michelle L. Joubert	Scheduler Issues FF Baseline for Reviews/Acknowledgement by Key Parties																											
	FFB_10	FF Baseline Acknowledgement Rec'd <Comments Addressed / FF Baseline Set / Schedule Issued>	5	2/4/26	2/10/26	Not Started		TEPS	Michelle L. Joubert	FF Baseline Acknowledgement Rec'd <Comments Addressed / FF Baseline Set / Schedule Issued>																											
	A3700	Full Funding Baseline Acknowledgement	20	2/11/26	3/11/26	Not Started		PM	Adam S. Kelley	Full Funding Baseline Acknowledgement																											
80089926.1.02.05 Full Funding			63	10/22/26	1/25/27					1/25/27, 80089926.1.02.05 Full Funding																											
	DE1900	Conduct Detail Constructability Walk Down	1	10/22/26	10/22/26	Not Started		PM	Adam S. Kelley	Conduct Detail Constructability Walk Down																											
	DE1800	Review Detail Siting & Permitting (If Required)	2	10/23/26	10/26/26	Not Started		SITING	Leah Zambemardi	Review Detail Siting & Permitting (If Required)																											
	DE1700	Conduct Initial Risk Management & SCLL Review (Project Initiator & PM)	5	10/27/26	11/2/26	Not Started		ENG.SYS.SYSP	Mariam A. Chatha, A	Conduct Initial Risk Management & SCLL Review (Project Initiator & PM)																											
	DE2000	Project Constructability Review	5	11/3/26	11/9/26	Not Started		CONS	Joseph F. Didomenic	Project Constructability Review																											
	DE1600	Create Planning Grade Estimate (+/-25% Full Funding)	10	11/10/26	11/24/26	Not Started	EST-FUL	ENG.BQA.EST	Justin R. Nidemo	Create Planning Grade Estimate (+/-25% Full Funding)																											
	PAFF2000	Submit Full Funding PAF for Internal Review	10	11/25/26	12/9/26	Not Started		ENG.SYS.SYSP	Mariam A. Chatha, A	Submit Full Funding PAF for Internal Review																											
80089926.1.02.05.02 EPAC - FF			5	12/9/26	12/16/26					12/16/26, 80089926.1.02.05.02 EPAC - FF																											
	PAFF2200	EPAC Full Funding Meeting	0		12/9/26	Not Started	EPAC-MD	ENG.SYS.SYSP		◆ EPAC Full Funding Meeting																											
	PAFF2210	Incorporate EPAC Full Funding PAF Review Comments	5	12/10/26	12/16/26	Not Started		ENG.SYS.SYSP	Mariam A. Chatha, A	Incorporate EPAC Full Funding PAF Review Comments																											
	FF1010	EPAC Full Funding Approval	0		12/16/26	Not Started	EPAC-F	ENG.SYS.SYSP		◆ EPAC Full Funding Approval																											
80089926.1.02.05.03 Power Plan - FF			15	12/17/26	1/8/27					1/8/27, 80089926.1.02.05.03 Power Plan - FF																											
	FF1000	Full Funding - PowerPlan Approval	15	12/17/26	1/8/27	Not Started	PPA-FF	PM	Adam S. Kelley, Mari	Full Funding - PowerPlan Approval																											
80089926.1.02.05.05 Full Funding Schedule Baseline Acknowledgement - FF			30	12/10/26	1/25/27					1/25/27, 80089926.1.02.05.05 Full Funding Schedule Baseline Acknowledgement - FF																											
	FFB_20	Scheduler Issues FF Schedule to PM/AM for EPAC Mtg & Snaps FF Baseline	5	12/10/26	12/16/26	Not Started		TEPS	Michelle L. Joubert	Scheduler Issues FF Schedule to PM/AM for EPAC Mtg & Snaps FF Baseline																											
	FFB_30	Scheduler Issues FF Baseline for Reviews/Acknowledgement by Key Parties	5	12/17/26	12/23/26	Not Started		TEPS	Michelle L. Joubert	Scheduler Issues FF Baseline for Reviews/Acknowledgement by Key Parties																											
	A3032424	Full Funding Baseline Acknowledgement	20	12/24/26	1/25/27	Not Started		PM	Adam S. Kelley	Full Funding Baseline Acknowledgement																											
80089926.1.03 Civil Conceptual & Preliminary Engineering Design			84	5/18/26	9/14/26					9/14/26, 80089926.1.03 Civil Conceptual & Preliminary Engineering Design																											
80089926.1.03.02 Civil Preliminary Design			84	5/18/26	9/14/26					9/14/26, 80089926.1.03.02 Civil Preliminary Design																											
80089926.1.03.02.01 Civil Preliminary Design -Foundations & Structures			75	5/18/26	8/31/26					8/31/26, 80089926.1.03.02.01 Civil Preliminary Design -Foundations & Structures																											
	DE2150	Engineer Develop Civil Substation Preliminary Design--Foundations & Structures	60	5/18/26	8/10/26	Not Started		ENG.ST.SS.CIVL	Joseph R. Sperry	Engineer Develop Civil Substation Preliminary Design--Foundations & Structures																											
	DE2160	ES Engineering Review Civil Substation Preliminary Design--Foundations & Structures	15	8/11/26	8/31/26	Not Started	ES-PREL	ENG.ST.SS.CIVL	Joseph R. Sperry	ES Engineering Review Civil Substation Preliminary Design--Foundations & Structures																											
80089926.1.03.02.1 Site Design - Preliminary Design - Stormwater, Site Plan, Topo			75	6/1/26	9/14/26					9/14/26, 80089926.1.03.02.1 Site Design - Preliminary Design - Stormwater, Site Plan, Topo																											
	DE2220	Engineer Develop Civil Substation Preliminary Design - Stormwater, Site Plan, Topo	60	6/1/26	8/21/26	Not Started		ENG.ST.SS.CIVL	Joseph R. Sperry	Engineer Develop Civil Substation Preliminary Design - Stormwater, Site Plan, Topo																											
	DE2230	ES Engineering Review Civil Substation Preliminary Design - Stormwater, Site Plan, Topo	15	8/24/26	9/14/26	Not Started	ES-PREL	ENG.ST.SS.CIVL	Joseph R. Sperry	ES Engineering Review Civil Substation Preliminary Design - Stormwater, Site Plan, Topo																											
80089926.1.04 Electrical Conceptual & Preliminary Engineering Design			70	3/16/26	6/22/26					6/22/26, 80089926.1.04 Electrical Conceptual & Preliminary Engineering Design																											
80089926.1.04.02 Electrical Preliminary Design			70	3/16/26	6/22/26					6/22/26, 80089926.1.04.02 Electrical Preliminary Design																											
	DE2030	Engineer Develop Electrical Substation Preliminary Design (includes Site Plan)	60	3/16/26	6/8/26	Not Started		ENG.ST.SS.ELEC	John M. Zicko, Patric	Engineer Develop Electrical Substation Preliminary Design (includes Site Plan)																											
	DE2040	ES Engineering Review Electrical Substation Preliminary Design(includes Site Plan)	10	6/9/26	6/22/26	Not Started	ES-PREL	ENG.ST.SS.ELEC	John M. Zicko, Patric	ES Engineering Review Electrical Substation Preliminary Design(includes Site Plan)																											
80089926.1.08 P&C Conceptual & Preliminary Engineering Design			181	2/5/26	10/21/26					10/21/26, 80089926.1.08 P&C Conceptual & Preliminary Engineering Design																											
80089926.1.08.02 P&C Preliminary Design			181	2/5/26	10/21/26					10/21/26, 80089926.1.08.02 P&C Preliminary Design																											
	DE2170	Engineer Develop P&C Technical Documents	50	2/5/26	4/16/26	Not Started		ENG.ST.P&C.P&I	Benjamin A. Franco	Engineer Develop P&C Technical Documents																											

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Summary

Page 2 of 11

TASK filters: No Level of Effort, NOT CLOSED.

© Oracle Corporation

[illegible]

Hyde Park BESS - Battery Energy Storage System Solution - Traditional			00: EMA - Remaining (MLJ)							1/13/26 08:31																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																										
Activity ID	Activity Name		Remaining Duration	Start	Finish	Activity Status	Activity Flag	DEPT - DEPARTMENT	Resources	2026												2027												2028												2029																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						
										J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N</

Hyde Park BESS - Battery Energy Storage System Solution - Traditional			00: EMA - Remaining (MLJ)					1/13/26 08:31													
Activity ID	Activity Name	Remaining Duration	Start	Finish	Activity Status	Activity Flag	DEPT - DEPARTMENT	Resources	2026202720282029JFMAMJJJASONDJFMAMJJJASONDJFMAMJJJASONDJFM												
80089926.04.04.13	BD1002	Prepare & Submit / File - Package for Local Siting Review - Special Use Article 80 and Conditional Use I	100	5/1/26	9/21/26	Not Started		SITING	Leah Zambemardi	█ Prepare & Submit / File - Package for Local Siting Review - Special Use											
	BD1010	Local Siting Review and Approval (7 months Article 80, then 5 months Zoning Approval)	262	9/22/26	10/5/27	Not Started		SITING	Leah Zambemardi	█ Local Siting Review and Approval (7 months Article 80, then 5 months Zoning Approval)											
	80089926.04.04.13 Municipal Notification		180	12/24/26	9/9/27					▼ 9/9/27, 80089926.04.04.13 Municipal Notification											
	BCN2250	Obtain Distribution - Street Opening Permit - 9 month prior to Construction	180	12/24/26	9/9/27	Not Started		ENG.D.ENG.ENG	Kelly-Ann Correia	█ Obtain Distribution - Street Opening Permit - 9 month prior to Construction											
	80089926.04.04.14 Sound Study		60	6/23/26	9/15/26					▼ 9/15/26, 80089926.04.04.14 Sound Study											
	SS1010	Project Scoping	10	6/23/26	7/6/26	Not Started				█ Project Scoping											
	SS1020	Regulatory Review	10	7/7/26	7/20/26	Not Started				█ Regulatory Review											
	SS1030	Baseline Noise Monitoring	15	7/21/26	8/10/26	Not Started				█ Baseline Noise Monitoring											
	SS1040	Noise Modeling and Prediction	10	8/11/26	8/24/26	Not Started				█ Noise Modeling and Prediction											
	SS1050	Impact Assessment	5	8/25/26	8/31/26	Not Started				█ Impact Assessment											
	SS1060	Reporting & Recommendations	10	9/1/26	9/15/26	Not Started				█ Reporting & Recommendations											
80089926.04.07 Project Services (Outreach)			10	7/23/27	8/5/27					▼ 8/5/27, 80089926.04.07 Project Services (Outreach)											
OUTR1840	Outreach - Perform Municipal Notification	10	7/23/27	8/5/27	Not Started		SITING	Leah Zambemardi		█ Outreach - Perform Municipal Notification											
80089926.05 ENGINEERING DETAILED / IFC DESIGN			425	5/18/26	1/21/28					▼ 1/21/28, 80089926.05 ENGINEERING DETAILED / IFC DESIGN											
ENG1000	Engineering Detailed / IFC Design - WBS Summary	425	5/18/26	1/21/28	Not Started		ENG.ST.SS.ELEC			█ Engineering Detailed / IFC Design - WBS Summary											
80089926.05.01 Civil Engineering			254	5/18/26	5/19/27					▼ 5/19/27, 80089926.05.01 Civil Engineering											
80089926.05.01.01 Civil Engineering Detailed Design			229	5/18/26	4/14/27					▼ 4/14/27, 80089926.05.01.01 Civil Engineering Detailed Design											
EE1320	Engineer Develop Civil Substation Detail Design	80	12/4/26	3/31/27	Not Started		ENG.ST.SS.CIVL	Joseph R. Sperry		█ Engineer Develop Civil Substation Detail Design											
EE1330	ES Engineering Review Civil Substation Detail Design	10	4/1/27	4/14/27	Not Started	ES-DTL	ENG.ST.SS.CIVL	Joseph R. Sperry		█ ES Engineering Review Civil Substation Detail Design											
80089926.05.01.01.1 Geotech / Soil Borings Design			82	5/18/26	9/10/26					▼ 9/10/26, 80089926.05.01.01.1 Geotech / Soil Borings Design											
CV1010	Prepare and Submit to (DEP) for Soil Borings and Test Pits at BESS foundation locations	5	5/18/26	5/22/26	Not Started	V-DTL	ENG.ST.SS.CIVL	Vendor - Siting & Cor		█ Prepare and Submit to (DEP) for Soil Borings and Test Pits at BESS foundation locations											
CV1050	Notification / Obtain Approval Permit (DEP) for Soil Borings and Test Pits at BESS foundation locations	45	5/26/26	7/27/26	Not Started	V-DTL	ENG.ST.SS.CIVL	Vendor - Siting & Cor		█ Notification / Obtain Approval Permit (DEP) for Soil Borings and Test Pits at BESS foundation locations											
CV1020	Perform Site - Soil Borings and Test Pits	10	7/28/26	8/10/26	Not Started	V-DTL	ENG.ST.SS.CIVL	Joseph R. Sperry, Gz		█ Perform Site - Soil Borings and Test Pits											
CV1030	Receive Geotech Report	22	8/11/26	9/10/26	Not Started	V-DTL	ENG.ST.SS.CIVL	Joseph R. Sperry, Gz		█ Receive Geotech Report											
CV1040	Receive Soil Report	22	8/11/26	9/10/26	Not Started	V-DTL	ENG.ST.SS.CIVL	Joseph R. Sperry, Gz		█ Receive Soil Report											
80089926.05.01.02 Civil Engineering IFC Design			25	4/15/27	5/19/27					▼ 5/19/27, 80089926.05.01.02 Civil Engineering IFC Design											
EE1340	Engineer Develop Civil Substation IFC	20	4/15/27	5/12/27	Not Started		ENG.ST.SS.CIVL	Joseph R. Sperry		█ Engineer Develop Civil Substation IFC											
EE1350	ES Engineering Review & Issue Civil Substation IFC	5	5/13/27	5/19/27	Not Started	ES-IFC	ENG.ST.SS.CIVL	Joseph R. Sperry		█ ES Engineering Review & Issue Civil Substation IFC											
80089926.05.02 Electrical Engineering			130	10/23/26	4/30/27					▼ 4/30/27, 80089926.05.02 Electrical Engineering											
80089926.05.02.01 Electrical Engineering Detailed Design			110	10/23/26	4/2/27					▼ 4/2/27, 80089926.05.02.01 Electrical Engineering Detailed Design											
EE1200	Engineer Develop Electrical Substation Detail Design	100	10/23/26	3/19/27	Not Started		ENG.ST.SS.ELEC	Patrick J. Fitzgerald, ,		█ Engineer Develop Electrical Substation Detail Design											
EE1210	ES Engineering Review Electrical Substation Detail Design	10	3/22/27	4/2/27	Not Started	ES-DTL	ENG.ST.SS.ELEC	Patrick J. Fitzgerald, ,		█ ES Engineering Review Electrical Substation Detail Design											
80089926.05.02.011 Electrical Engineering Pre-IFC Design			20	4/5/27	4/30/27					▼ 4/30/27, 80089926.05.02.011 Electrical Engineering Pre-IFC Design											
EE1300	Engineer Develop Electrical Substation IFC	10	4/5/27	4/16/27	Not Started		ENG.ST.SS.ELEC	Patrick J. Fitzgerald, ,		█ Engineer Develop Electrical Substation IFC											
EE1310	ES Engineering Review & Issue Electrical Substation IFC	5	4/19/27	4/23/27	Not Started	ES-IFC	ENG.ST.SS.ELEC	Patrick J. Fitzgerald, ,		█ ES Engineering Review & Issue Electrical Substation IFC											
CSD1000	PE Initiate CASCADE Forms (Appendix A) for Construction Package	5	4/26/27	4/30/27	Not Started	AMK.EG	ENG.ST.SS.ELEC	Patrick J. Fitzgerald, ,		█ PE Initiate CASCADE Forms (Appendix A) for Construction Package											
80089926.05.06 P&C Engineering			140	10/22/26	5/13/27					▼ 5/13/27, 80089926.05.06 P&C Engineering											
80089926.05.06.01 P&C Engineering Detailed Design			70	10/22/26	2/3/27					▼ 2/3/27, 80089926.05.06.01 P&C Engineering Detailed Design											
PC1100	Engineer Develop P&C Detail Design	50	10/22/26	1/5/27	Not Started		ENG.ST.P&C.P&I	Benjamin A. Franco		█ Engineer Develop P&C Detail Design											
OP1010	P&C Validation of PAF's Initial Assessment Go/No-Go	2	1/11/27	1/12/27	Not Started		ENG.ST.P&C.P&I	Benjamin A. Franco		█ P&C Validation of PAF's Initial Assessment Go/No-Go											
OP1020	P&C Updates OP-24 Appendix B	4	1/13/27	1/19/27	Not Started		ENG.ST.P&C.P&I	Benjamin A. Franco		█ P&C Updates OP-24 Appendix B											
OP1030	P&C Submits OP-24 Appendix B to ISO-NE	1	1/20/27	1/20/27	Not Started	OP-24	ENG.ST.P&C.P&I	Benjamin A. Franco		█ P&C Submits OP-24 Appendix B to ISO-NE											
PC1110	ES Engineering Review P&C Detail Design	20	1/6/27	2/3/27	Not Started	ES-DTL	ENG.ST.P&C.P&I	Benjamin A. Franco		█ ES Engineering Review P&C Detail Design											
80089926.05.06.011 P&C Engineering Pre-IFC Design			70	2/4/27	5/13/27					▼ 5/13/27, 80089926.05.06.011 P&C Engineering Pre-IFC Design											
CSD1030	PE Initiate CASCADE Forms (Appendix A) for Construction Package	5	3/26/27	4/1/27	Not Started	AMK.EG	ENG.ST.P&C.P&I	Benjamin A. Franco		█ PE Initiate CASCADE Forms (Appendix A) for Construction Package											
80089926.05.06.011.1 P&C Relay Settings Development			35	3/26/27	5/13/27					▼ 5/13/27, 80089926.05.06.011.1 P&C Relay Settings Development											
PC1400	Complete P&C Relay Settings	35	3/26/27	5/13/27	Not Started	ES-RSET	ENG.ST.P&C.P&I	Benjamin A. Franco		█ Complete P&C Relay Settings											
80089926.05.06.011.03 P&C Engineering IFC Design			35	2/4/27	3/25/27					▼ 3/25/27, 80089926.05.06.011.03 P&C Engineering IFC Design											
PC1320	Engineer Develop P&C IFC	20	2/4/27	3/4/27	Not Started		ENG.ST.P&C.P&I	Benjamin A. Franco		█ Engineer Develop P&C IFC											
PC1330	ES Engineering Review & Issue P&C IFC	15	3/5/27	3/25/27	Not Started	ES-IFC	ENG.ST.P&C.P&I	Benjamin A. Franco		█ ES Engineering Review & Issue P&C IFC											
80089926.05.07 Telecom Engineering			55	9/29/26	12/17/26					▼ 12/17/26, 80089926.05.07 Telecom Engineering											
80089926.05.07 Telecom Engineering			55	9/29/26	12/17/26					▼ 12/17/26, 80089926.05.07 Telecom Engineering											
80089926.05.07 Telecom Engineering			55	9/29/26	12/17/26					▼ 12/17/26, 80089926.05.07 Telecom Engineering											
80089926.05.07 Telecom Engineering			55	9/29/26	12/17/26					▼ 12/17/26, 80089926.05.07 Telecom Engineering											

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Summary

Page 5 of 11

TASK filters: No Level of Effort, NOT CLOSED.

© Oracle Corporation

Hyde Park BESS - Battery Energy Storage System Solution - Traditional			00: EMA - Remaining (MLJ)						1/13/26 08:31																													
Activity ID		Activity Name		Remaining Duration	Start	Finish	Activity Status	Activity Flag	DEPT - DEPARTMENT	Resources	2026				2027				2028				2029															
											J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	
	PCMAT1000	CONTROL HOUSE & DC BATTERY ENCLOSURE - Issue Spec, Points List - Procurement Item # 4		10	4/17/26	4/30/26	Not Started		ENG.ST.P&C.P&I	Benjamin A. Franco	■ CONTROL HOUSE & DC BATTERY ENCLOSURE -Issue Spec, Points List - Proc																											
	A3032464	CONTROL HOUSE & DC BATTERY ENCLOSURE - Issue RFP - Proc Item #4		0		4/30/26	Not Started		PURC		◆ CONTROL HOUSE & DC BATTERY ENCLOSURE -Issue RFP - Proc Item #4																											
	EMAT1580	CONTROL HOUSE & DC BATTERY ENCLOSURE - Bid Period - Procurement Item #4		40	5/1/26	6/26/26	Not Started	CS-BID	PURC	Purchasing Department	■ CONTROL HOUSE & DC BATTERY ENCLOSURE - Bid Period - Procurement																											
	PCMAT1300	CONTROL HOUSE & DC BATTERY ENCLOSURE - Vendor Provides Quote - Procurement Item # 4		20	6/29/26	7/24/26	Not Started		ENG.ST.P&C.P&I	Benjamin A. Franco	■ CONTROL HOUSE & DC BATTERY ENCLOSURE - Vendor Provides Quote																											
	EMAT1570	CONTROL HOUSE & DC BATTERY ENCLOSURE - ES Reviews Bids - Procurement Item # 4		10	7/27/26	8/7/26	Not Started		PURC	Purchasing Department	■ CONTROL HOUSE & DC BATTERY ENCLOSURE - ES Reviews Bids - P																											
	BATS1060	CONTROL HOUSE & DC BATTERY ENCLOSURE - ES Preliminary Evaluation - Procurement Item # 4		10	8/10/26	8/21/26	Not Started		PURC	Purchasing Department	■ CONTROL HOUSE & DC BATTERY ENCLOSURE - ES Preliminary Evalu																											
	BATS1070	CONTROL HOUSE & DC BATTERY ENCLOSURE - ES Final Evaluation - Procurement Item # 4		20	8/24/26	9/21/26	Not Started		PURC	Purchasing Department	■ CONTROL HOUSE & DC BATTERY ENCLOSURE - ES Final Evaluatio																											
	EMAT1540	CONTROL HOUSE & DC BATTERY ENCLOSURE - ES Selects Contractor & Issue DR - Proc Item #4		10	9/22/26	10/5/26	Not Started	DR-M	PURC	Purchasing Department	■ CONTROL HOUSE & DC BATTERY ENCLOSURE - ES Selects Contr																											
	EMAT1530	CONTROL HOUSE & DC BATTERY ENCLOSURE - ES Awards P.O - Vendor Dwgs - Proc Item #4		20	10/6/26	11/3/26	Not Started		PURC	Purchasing Department	■ CONTROL HOUSE & DC BATTERY ENCLOSURE - ES Awards P.O																											
	PCMAT1110	CONTROL HOUSE & DC BATTERY ENCLOSURE - Material Vendor Submits Shop Drawings - Procure		50	11/4/26	1/19/27	Not Started		PURC	Purchasing Department	■ CONTROL HOUSE & DC BATTERY ENCLOSURE - Material																											
	PCMAT1120	CONTROL HOUSE & DC BATTERY ENCLOSURE - ES Reviews Shop Drawings - Procurement Item #		10	1/20/27	2/2/27	Not Started		ENG.ST.P&C.P&I	Benjamin A. Franco	■ CONTROL HOUSE & DC BATTERY ENCLOSURE - ES Rev																											
	PCMAT1130	CONTROL HOUSE & DC BATTERY ENCLOSURE - ES Approves Shop Drawings - Procurement Item		10	2/3/27	2/17/27	Not Started		ENG.ST.P&C.P&I	Benjamin A. Franco	■ CONTROL HOUSE & DC BATTERY ENCLOSURE - ES App																											
	PCMAT1140	CONTROL HOUSE & DC BATTERY ENCLOSURE - PO & Material Vendor Manufactures - Procuremer		200	2/18/27	12/1/27	Not Started		PURC	Purchasing Department	■ CONTROL HOUSE & DC BATTERY ENCLOSURE - PO & Material Vendor Manufactures																											
	PCMAT1310	CONTROL HOUSE & DC BATTERY ENCLOSURE - Factory Acceptance Test - Procurement Item # 4		10	12/2/27	12/15/27	Not Started		PURC	Purchasing Department	■ CONTROL HOUSE & DC BATTERY ENCLOSURE - Factory Acceptance Test																											
	PCMAT1150	CONTROL HOUSE & DC BATTERY ENCLOSURE - Material Vendor Delivers - Procurement Item # 4		10	12/16/27	12/29/27	Not Started		PURC	Purchasing Department	■ CONTROL HOUSE & DC BATTERY ENCLOSURE - Material Vendor Delivers																											
80089926.06.10 Distribution Long Lead Material				173	10/7/26	6/16/27					6/16/27, 80089926.06.10 Distribution Long Lead Material																											
80089926.06.10.09 Distribution - Manholes				173	10/7/26	6/16/27					6/16/27, 80089926.06.10.09 Distribution - Manholes																											
	PCMAT1160	MANHOLES - Issue Spec.& BOM to Vendor		15	10/7/26	10/28/26	Not Started		ENG.D.ENG.ENG	Jenna M. Cloutier	■ MANHOLES - Issue Spec.& BOM to Vendor																											
	PCMAT1180	MANHOLES - Vendor Submit Updated Quote		10	10/29/26	11/12/26	Not Started		PURC	Purchasing Department	■ MANHOLES - Vendor Submit Updated Quote																											
	PCMAT1170	MANHOLES - Material Vendor Manufactures		100	1/11/27	6/2/27	Not Started		PURC	Purchasing Department	■ MANHOLES - Material Vendor Manufactures																											
	PCMAT1210	MANHOLES - Material Vendor Delivers		10	6/3/27	6/16/27	Not Started		PURC	Purchasing Department	■ MANHOLES - Material Vendor Delivers																											
80089926.06.10.1 Distribution - Cable - Proc Item #5				173	10/7/26	6/16/27					6/16/27, 80089926.06.10.1 Distribution - Cable - Proc Item #5																											
	PCMAT1220	CABLE - Issue Spec.& BOM to Vendor - Proc Item #5		15	10/7/26	10/28/26	Not Started		ENG.D.ENG.ENG	Jenna M. Cloutier	■ CABLE - Issue Spec.& BOM to Vendor - Proc Item #5																											
	PCMAT1240	CABLE -Vendor Submit Updated Quote- Proc Item #5		10	10/29/26	11/12/26	Not Started		PURC	Purchasing Department	■ CABLE -Vendor Submit Updated Quote- Proc Item #5																											
	PCMAT1230	CABLE -Material Vendor Manufactures- Proc Item #5		100	1/11/27	6/2/27	Not Started		PURC	Purchasing Department	■ CABLE -Material Vendor Manufactures- Proc Item #5																											
	PCMAT1250	CABLE -Material Vendor Delivers- Proc Item #5		10	6/3/27	6/16/27	Not Started		PURC	Purchasing Department	■ CABLE -Material Vendor Delivers- Proc Item #5																											
80089926.06.10.2 Distribution - Conduit				173	10/7/26	6/16/27					6/16/27, 80089926.06.10.2 Distribution - Conduit																											
	PCMAT1260	CONDUIT - Issue Spec.& BOM to Vendor		15	10/7/26	10/28/26	Not Started		ENG.D.ENG.ENG	Jenna M. Cloutier	■ CONDUIT - Issue Spec.& BOM to Vendor																											
	PCMAT1280	CONDUIT -Vendor Submit Updated Quote		10	10/29/26	11/12/26	Not Started		PURC	Purchasing Department	■ CONDUIT -Vendor Submit Updated Quote																											
	PCMAT1270	CONDUIT -Material Vendor Manufactures		100	1/11/27	6/2/27	Not Started		PURC	Purchasing Department	■ CONDUIT -Material Vendor Manufactures																											
	PCMAT1290	CONDUIT -Material Vendor Delivers		10	6/3/27	6/16/27	Not Started		PURC	Purchasing Department	■ CONDUIT -Material Vendor Delivers																											
80089926.061 PROCUREMENT MATERIAL - BALANCE OF MATERIAL				115	11/19/26	5/5/27					5/5/27, 80089926.061 PROCUREMENT MATERIAL - BALANCE OF MATERIAL																											
	PBOM1000	Procurement Material - Balance of Material		115	11/19/26	5/5/27	Not Started		MAE.PURCH		5/5/27, 80089926.061.10 Telecomm Material																											
80089926.061.10 Telecomm Material				115	11/19/26	5/5/27					5/5/27, 80089926.061.10 Telecomm Material																											
	COMMAT1000	TELECOMM - Issue Spec. Communications		5	11/19/26	11/25/26	Not Started		ENG.ST.SUBTEC	Syed Zohair Iqbal	■ TELECOMM - Issue Spec. Communications																											
	COMMAT1070	TELECOMM -Material Vendor Manufactures Communications		100	11/27/26	4/21/27	Not Started		PURC	Purchasing Department	■ TELECOMM -Material Vendor Manufactures Communications																											
	COMMAT1080	TELECOMM -Material Vendor Delivers Communications		10	4/22/27	5/5/27	Not Started		PURC	Purchasing Department	■ TELECOMM -Material Vendor Delivers Communications																											
80089926.062 PROCUREMENT OF SERVICE CONTRACTS				420	1/26/26	9/21/27					9/21/27, 80089926.062 PROCUREMENT OF SERVICE CONTRACTS																											
	PSC1000	Procurement of Service Contracts		420	1/26/26	9/21/27	Not Started		MAE.PURCH		9/21/27, 80089926.062.01 Engineer of Choice - Direct Award or Bid - Service Contracts																											
80089926.062.01 Engineer of Choice - Direct Award or Bid - Service Contracts				218	1/26/26	12/3/26					12/3/26, 80089926.062.01 Engineer of Choice - Direct Award or Bid - Service Contracts																											
80089926.062.01.3 EOC - Engineer of Choice Process (Detailed & IFC) - Civil				55	9/15/26	12/3/26					12/3/26, 80089926.062.01.3 EOC - Engineer of Choice Process (Detailed & IFC) - Civil																											
	TMP1290	Civil Engineering of Choice (EOC) - Provide RFP to Single Vendor		20	9/15/26	10/13/26	Not Started		PURC	Purchasing Department	■ Civil Engineering of Choice (EOC) - Provide RFP to Single Vendor																											
	TMP1320	Civil Engineering of Choice (EOC) - Vendor Responds with Proposal		15	10/14/26	11/3/26	Not Started		PURC	Purchasing Department	■ Civil Engineering of Choice (EOC) - Vendor Responds with Proposal																											
	TMP1300	Civil Engineering of Choice (EOC) - Proposal Evaluations		5	11/4/26	11/10/26	Not Started		ENG.ST.P&C.P&I	Benjamin A. Franco	■ Civil Engineering of Choice (EOC) - Proposal Evaluations																											
	TMP1280	Civil Engineering of Choice (EOC) - EOC Committee Reviews at Monthly Meeting & Approves		10	11/12/26	11/25/26	Not Started		ENG.ST.P&C.P&I	Benjamin A. Franco	■ Civil Engineering of Choice (EOC) - EOC Committee Reviews at Monthly Meeting & Approves																											
	TMP1310	Civil Engineering of Choice (EOC) - DR & PO Issued to Vendor		5	11/27/26	12/3/26	Not Started		PURC	Purchasing Department	■ Civil Engineering of Choice (EOC) - DR & PO Issued to Vendor																											
80089926.062.01.2 EOC - Engineer of Choice Process (Detailed & IFC) - Electrical				55	6/23/26	9/8/26					9/8/26, 80089926.062.01.2 EOC - Engineer of Choice Process (Detailed & IFC) - Electrical																											
	TMP1240	Electrical Engineering of Choice (EOC) - Provide RFP to Single Vendor		20	6/23/26	7/20/26	Not Started		PURC	Purchasing Department	■ Electrical Engineering of Choice (EOC) - Provide RFP to Single Vendor																											
	TMP1270	Electrical Engineering of Choice (EOC) - Vendor Responds with Proposal		15	7/21/26	8/10/26	Not Started		PURC	Purchasing Department	■ Electrical Engineering of Choice (EOC) - Vendor Responds with Proposal																											
	TMP1250	Electrical Engineering of Choice (EOC) - Proposal Evaluations		5	8/11/26	8/17/26	Not Started		ENG.ST.P&C.P&I	Benjamin A. Franco	■ Electrical Engineering of Choice (EOC) - Proposal Evaluations																											
	TMP1230	Electrical Engineering of Choice (EOC) - EOC Committee Reviews at Monthly Meeting & Approves		10	8/18/26	8/31/26	Not Started		ENG.ST.P&C.P&I	Benjamin A. Franco	■ Electrical Engineering of Choice (EOC) - EOC Committee Reviews at Monthly Meeting & Approves																											
Actual Work Critical Remaining Work Summary Remaining Work Milestone				Page 8 of 11						TASK filters: No Level of Effort, NOT CLOSED.													© Oracle Corporation															

[illegible]

[illegible]