

Hyde Park BESS - Battery Energy Storage System Solution - Traditional			00: EMA - Remaining (MLJ)						02-Jun-26 08:13																		
Activity ID		Activity Name			Remaining Duration	Start	Finish	Activity Status	Activity Flag	DEPT - DEPARTMENT	Resources	2026			2027				2028				2029				
													Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3		
		BT0805 Electrical Final Engineering Issued for Construction W/BOM			0		31-Aug-27	Not Started		ENG.ST.SS.ELEC							◆	Electrical Final Engineering Issued for Construction W/BOM									
		BT0401 Electrical Long Lead Items Delivered - BESS			0		16-Dec-27	Not Started	PM	VEND								◆	Electrical Long Lead Items Delivered - BESS								
		BT0801 Environmental & Local Permits Received			0		09-Feb-28	Not Started		PM								◆	Environmental & Local Permits Received								
		BT0203 Electrical Constr Auth Notice (CAN) completed [go/ no go]			0		24-Feb-28	Not Started		PM								◆	Electrical Constr Auth Notice (CAN) completed [go/ no go]								
		BT00 T-00 Construction Start ELECTRICAL			0	01-May-28*		Not Started	SOC-AG	PM								◆	T-00 Construction Start ELECTRICAL								
		BT2615 Electrical Long Lead Items Delivered - SWITCHGEAR			0		08-Jun-28	Not Started	PM	VEND								◆	Electrical Long Lead Items Delivered - SWITCHGEAR								
		BT2635 Electrical Long Lead Items Delivered - GSU BATTERY TRANSFORMER			0		13-Jun-28	Not Started	PM	VEND								◆	Electrical Long Lead Items Delivered - GSU BATTERY TRANSFORMER								
		AT3011 Notify ISO-NE of BESS Power up / tie in			0		27-Sep-28	Not Started		ENG.SYS.SYSP								◆	Notify ISO-NE of BESS Power up / tie in								
80089926.01.01.06 P&C T-Minus Milestones					610	15-Sep-26	18-May-28																				
		ET2605 P&C Preliminary Design Complete			0		15-Sep-26	Not Started		ENG.ST.P&C.P&I			◆	P&C Preliminary Design Complete													
		ET0901 Protection System Data - OP-24 Requirement (Tie to First Start of Construction(T-00) that requires an O			0		09-Dec-26	Not Started		ENG.ST.P&C.P&I			◆	Protection System Data - OP-24 Requirement (Tie to First Start of Construction(T-00) that requires an O													
		ET1811 P&C Detail Design Complete			0		15-Jun-27	Not Started		ENG.ST.P&C.P&I			◆	P&C Detail Design Complete													
		ET0805P IFC - P&C			0		03-Aug-27	Not Started		ENG.ST.P&C.P&I			◆	IFC - P&C													
		ET08141 P&C Construction Contracts Awarded - P&C			0		03-Aug-27	Not Started		PURC			◆	P&C Construction Contracts Awarded - P&C													
		ET0805 P&C Final Engineering Issued for Construction W/BOM			0		03-Aug-27	Not Started		ENG.ST.P&C.P&I			◆	P&C Final Engineering Issued for Construction W/BOM													
		ET0404 P&C Relay Settings "Issued for Construction"			0		22-Sep-27	Not Started		ENG.ST.P&C.P&I			◆	P&C Relay Settings "Issued for Construction"													
		ET0602 Units of Property issued to Plant Accounting			0		24-Feb-28	Not Started	PM	PM			◆	Units of Property issued to Plant Accounting													
		ET0203 P&C - Constr Auth Notice (CAN) completed [go/ no go]			0		24-Feb-28	Not Started		PM			◆	P&C - Constr Auth Notice (CAN) completed [go/ no go]													
		ET00 T-00 Construction Start P&C			0	18-May-28*		Not Started	SOC-P&C	PM			◆	T-00 Construction Start P&C													
80089926.01.01.07 Telecomm T-Milestones					570	19-Nov-26	12-Jun-28																				
		FT2605 Communication Preliminary Design Complete			0		19-Nov-26	Not Started		ENG.ST.SUBTEC			◆	Communication Preliminary Design Complete													
		FT0203 Communication Constr Auth Notice (CAN) completed [go/ no go]			0		21-Dec-26	Not Started		PM			◆	Communication Constr Auth Notice (CAN) completed [go/ no go]													
		FT1811 Communication Detail Design Complete			0		12-Apr-27	Not Started		ENG.ST.SUBTEC			◆	Communication Detail Design Complete													
		FT0401 Telecom Materials Delivered - GE JMUX			0		06-May-27	Not Started		VEND			◆	Telecom Materials Delivered - GE JMUX													
		FT0805M IFC - Communications			0		27-Jul-27	Not Started		ENG.ST.SUBTEC			◆	IFC - Communications													
		FT0805 Communications Final Engineering Issued for Construction W/BOM			0		27-Jul-27	Not Started		ENG.ST.SUBTEC			◆	Communications Final Engineering Issued for Construction W/BOM													
		FT0814 Communication Construction Contracts Awarded - Comm			0		24-Aug-27	Not Started		PURC			◆	Communication Construction Contracts Awarded - Comm													
		FT00 T-00 Construction Start Comm Work			0	12-Jun-28*		Not Started	SOC-CO	PM			◆	T-00 Construction Start Comm Work													
80089926.01.01.08 Distribution T-Milestones					520	25-Sep-26	28-Feb-28																				
		GT2605 Distribution Conduit Sketch Engineering & Design Complete			0		25-Sep-26	Not Started		ENG.D.ENG.ENG			◆	Distribution Conduit Sketch Engineering & Design Complete													
		GT1811 Distribution - Cable Design Complete			0		25-Sep-26	Not Started		ENG.D.ENG.ENG			◆	Distribution - Cable Design Complete													
		GT0401 Distribution Long Lead Items Delivered			0		24-Feb-27	Not Started	PM	VEND			◆	Distribution Long Lead Items Delivered													
		GT0814 Distribution Construction Contracts Awarded			0		25-Jun-27	Not Started		PURC			◆	Distribution Construction Contracts Awarded													
		GT0801 Environmental & Local Permits Received			0		09-Feb-28	Not Started		PM			◆	Environmental & Local Permits Received													
		GT0203 Distribution Constr Auth Notice (CAN) completed [go/ no go]			0		24-Feb-28	Not Started	SOC-DIS	PM			◆	Distribution Constr Auth Notice (CAN) completed [go/ no go]													
		GT00 T-00 Construction Start Distribution			0	28-Feb-28*		Not Started		PM			◆	T-00 Construction Start Distribution													
80089926.01.02 Project Funding					127	18-May-26	30-Nov-26																				
80089926.01.02.1 Partial Funding - No 3 - Switchgear					39	18-May-26	23-Jul-26																				
80089926.01.02.1.01 EPAC - PF					19	18-May-26	25-Jun-26																				
		PAFP1280 PAF - Partial Funding No 3			4	18-May-26	04-Jun-26	In Progress		ENG.SYS.SYSP	Amsa Mangga		PAF - Partial Funding No 3														
		PAFP1270 EPAC - Partial Funding No 3 - email approval process and routing (Meeting not needed)			0		04-Jun-26	Not Started		ENG.SYS.SYSP			EPAC - Partial Funding No 3 - email approval process and routing (Meeting not needed)														
		ATCGE1030 Develop Conceptual Grade Estimate (+/-25%) - Partial Funding No 3			4	18-May-26	04-Jun-26	In Progress		ENG.BQA.EST	Justin R. Nidemo		Develop Conceptual Grade Estimate (+/-25%) - Partial Funding No 3														
		PAFP1290 Finalize PAF - Partial Funding No 3 and Submit			10	05-Jun-26	18-Jun-26	Not Started		ENG.SYS.SYSP	Amsa Mangga		Finalize PAF - Partial Funding No 3 and Submit														
		PF1050 EPAC - Partial Funding No 3 - Meeting			0		25-Jun-26	Not Started	EPAC-P	PM			◆	EPAC - Partial Funding No 3 - Meeting													
		PAFP1300 Incorp any comment to PAF - Partial Funding No 3			5	19-Jun-26	25-Jun-26	Not Started		ENG.SYS.SYSP	Amsa Mangga		Incorp any comment to PAF - Partial Funding No 3														
80089926.01.02.1.02 Power Plan - PF					15	26-Jun-26	16-Jul-26																				
		PF1060 Partial Funding No 3 - PowerPlan Approval			15	26-Jun-26	16-Jul-26	Not Started	PPA-PF	ENG.SYS.SYSP	Amsa Mangga		Partial Funding No 3 - PowerPlan Approval														
80089926.01.02.1.1 Material Exemption Funding					34	18-May-26	16-Jul-26																				
		A3032564 Develop Material Exemption Funding No 3 Documentation and Submit			4	18-May-26	04-Jun-26	In Progress		PM	Adam S. Kelley		Develop Material Exemption Funding No 3 Documentation and Submit														
		A3032574 Material Exemption Funding No 3 - Approval			0		16-Jul-26	Not Started		PM			◆	Material Exemption Funding No 3 - Approval													
80089926.01.02.1.04 Partial Funding Schedule Baseline Acknowledgement - PF					35	05-Jun-26	23-Jul-26																				
		Remaining Level of Effort			Actual Work			Critical Remaining Work			Actual Level of Effort			Remaining Work			◆ Milestone										
																	</										

Hyde Park BESS - Battery Energy Storage System Solution - Traditional				00: EMA - Remaining (MLJ)						02-Jun-26 08:13															
Activity ID		Activity Name			Remaining Duration	Start	Finish	Activity Status	Activity Flag	DEPT - DEPARTMENT	Resources														
												2026			2027				2028				2029		
													Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3
		80089926.02.01 Right of Way			44	15-Sep-26	17-Nov-26					17-Nov-26, 80089926.02.01 Right of Way													
		80089926.02.01.02 Easements			44	15-Sep-26	17-Nov-26					17-Nov-26, 80089926.02.01.02 Easements													
		PRE1000 Identify Required Takes & Easements			22	15-Sep-26	15-Oct-26	Not Started		RE	Jennifer Valente	Identify Required Takes & Easements													
		PRE1010 Obtain Required Takes & Easements			22	16-Oct-26	17-Nov-26	Not Started		RE	Jennifer Valente	Obtain Required Takes & Easements													
		80089926.03 ENVIRONMENTAL APPROVALS & PERMITS			296	13-Jul-26	14-Sep-27					14-Sep-27, 80089926.03 ENVIRONMENTAL APPROVALS & PERMITS													
		PHZ1010 Construction Environmental Permits			145	15-Sep-26	14-Apr-27	Not Started		ENG.ENV.ENV	Christopher Newhall,	Construction Environmental Permits													
		PERM1000 Environmental Approvals & Permits DEP - WBS Summary			296	13-Jul-26	14-Sep-27	Not Started		ENG.ENV.ENV	Christopher Newhall	Environmental Approvals & Permits DEP - WBS Summary													
		80089926.03.01 Federal Approvals & Permits			251	16-Sep-26	14-Sep-27					14-Sep-27, 80089926.03.01 Federal Approvals & Permits													
		80089926.03.01.05 US Environmental Protection Agency (EPA)			54	30-Jun-27	14-Sep-27					14-Sep-27, 80089926.03.01.05 US Environmental Protection Agency (EPA)													
		80089926.03.01.05.09 National Pollutant Discharge Elimination System			54	30-Jun-27	14-Sep-27					14-Sep-27, 80089926.03.01.05.09 National Pollutant Discharge Elimination System													
		ENV1450 Develop SWPPP			30	30-Jun-27	10-Aug-27	Not Started		ENG.ENV.ENV	Christopher Newhall,	Develop SWPPP													
		ENV1460 Draft SWPPP Issued for Internal Review			0		10-Aug-27	Not Started		ENG.ENV.ENV		Draft SWPPP Issued for Internal Review													
		ENV1440 Site Contractor Hired by Eversource			5	11-Aug-27	17-Aug-27	Not Started		ENG.ENV.ENV	Christopher Newhall,	Site Contractor Hired by Eversource													
		ENV1470 Eversource Review			5	11-Aug-27	17-Aug-27	Not Started		ENG.ENV.ENV	Christopher Newhall,	Eversource Review													
		ENV1480 Finalize SWPPP			5	18-Aug-27	24-Aug-27	Not Started		ENG.ENV.ENV	Christopher Newhall,	Finalize SWPPP													
		ENV1490 File eNOI with EPA for Coverage Under NPDES CGP			0		24-Aug-27	Not Started		ENG.ENV.ENV		File eNOI with EPA for Coverage Under NPDES CGP													
		ENV1500 EPA Review			14	25-Aug-27	14-Sep-27	Not Started		ENG.ENV.ENV	Christopher Newhall,	EPA Review													
		ENV1510 Authorization Recieved for Coverage Under NPDES CGP			0		14-Sep-27	Not Started		ENG.ENV.ENV		Authorization Recieved for Coverage Under NPDES CGP													
		80089926.03.01.06 US Fish and Wildlife / US Marine Fisheries			15	16-Sep-26	06-Oct-26					06-Oct-26, 80089926.03.01.06 US Fish and Wildlife / US Marine Fisheries													
		ENV1600 Develop/Finalize USFWS IPaC Consultation			5	16-Sep-26	22-Sep-26	Not Started		ENG.ENV.ENV	Christopher Newhall,	Develop/Finalize USFWS IPaC Consultation													
		ENV1610 File USFWS IPaC Consultation			0		22-Sep-26	Not Started		ENG.ENV.ENV		File USFWS IPaC Consultation													
		ENV1620 USFWS Review			5	23-Sep-26	29-Sep-26	Not Started		ENG.ENV.ENV	Christopher Newhall,	USFWS Review													
		ENV1630 Convert Consistency Letter to Concurrence Letter (if Determination is May Affect, Not Likely to Adversel			5	30-Sep-26	06-Oct-26	Not Started		ENG.ENV.ENV	Christopher Newhall,	Convert Consistency Letter to Concurrence Letter (if Determination is May Affect, Not Likely to Adversel													
		80089926.03.03 State Approvals & Permits			255	13-Jul-26	16-Jul-27					16-Jul-27, 80089926.03.03 State Approvals & Permits													
		80089926.03.03.1 Project Notification Form (PNF) for State Register of Historic Places			73	16-Sep-26	31-Dec-26					31-Dec-26, 80089926.03.03.1 Project Notification Form (PNF) for State Register of Historic Places													
		ENV2220 Develop MHC Project Notification Form (PNF) and Culteral Respources Assessment Report			30	16-Sep-26	28-Oct-26	Not Started		ENG.ENV.ENV	Christopher Newhall,	Develop MHC Project Notification Form (PNF) and Culteral Respources Assessment Report													
		ENV2230 DRAFT MHC PNF and Culteral Resources Assesment Report for Internal Review			5	29-Oct-26	04-Nov-26	Not Started		ENG.ENV.ENV	Christopher Newhall,	DRAFT MHC PNF and Culteral Resources Assesment Report for Internal Review													
		ENV2240 Eversource Review MCH PMF and Culteral Resources Assessment Report			5	05-Nov-26	12-Nov-26	Not Started		ENG.ENV.ENV	Christopher Newhall,	Eversource Review MCH PMF and Culteral Resources Assessment Report													
		ENV2250 Finalize MHC PNF and Culteral Resources Assessment Report			3	13-Nov-26	17-Nov-26	Not Started		ENG.ENV.ENV	Christopher Newhall,	Finalize MHC PNF and Culteral Resources Assessment Report													
		ENV2260 File MHC PNF and Culteral Resources Asessment Report (also submit to THPO's for Projects with fedei			0		17-Nov-26	Not Started		ENG.ENV.ENV		File MHC PNF and Culteral Resources Asessment Report (also submit to THPO's for Projects with fedei													
		ENV2270 MHC Review (and THPOs review as applicable)			30	18-Nov-26	31-Dec-26	Not Started		ENG.ENV.ENV	Christopher Newhall,	MHC Review (and THPOs review as applicable)													
		ENV2280 Recieve Determination Letter Response from MHC (and THPOs as Applicable)			0		31-Dec-26	Not Started		ENG.ENV.ENV		Recieve Determination Letter Response from MHC (and THPOs as Applicable)													
		80089926.03.03.3 Remediation Abatement Measure (RAM) under Massachusetts Contingency Plan (MCP)			25	01-Feb-27	08-Mar-27					08-Mar-27, 80089926.03.03.3 Remediation Abatement Measure (RAM) under Massachusetts Contingency Plan (MCP)													
		PHZ1060 Prepare & Submit - Remediation Abatement Measure (RAM) under Massachusetts Contingency Plan (MCP)			25	01-Feb-27	08-Mar-27	Not Started		ENG.ENV.ENV	Christopher Newhall,	Prepare & Submit - Remediation Abatement Measure (RAM) under Massachusetts Contingency Plan (MCP)													
		PHZ1070 RAM Plan Submitted to MA DEP - Remediation Abatement Measure (RAM) under Massachusetts Con			0		08-Mar-27	Not Started		ENG.ENV.ENV		RAM Plan Submitted to MA DEP - Remediation Abatement Measure (RAM) under Massachusetts Con													
		80089926.03.03.23 MassDEP Landfill Post-Closure			255	13-Jul-26	16-Jul-27					16-Jul-27, 80089926.03.03.23 MassDEP Landfill Post-Closure													
		80089926.03.03.23.1 MassDEP Landfill Post-Closure Use Permit BWP SW45			60	13-Jul-26	06-Oct-26					06-Oct-26, 80089926.03.03.23.1 MassDEP Landfill Post-Closure Use Permit BWP SW45													
		ENV1200 Recieve Geotech Boring Plan Prior to Developing Permit			0		13-Jul-26	Not Started		ENG.ENV.ENV		Recieve Geotech Boring Plan Prior to Developing Permit													
		ENV1201 Draft SW45 Pre-Construction Notice for Geotech Borings			5	14-Jul-26	20-Jul-26	Not Started		ENG.ENV.ENV	Christopher Newhall,	Draft SW45 Pre-Construction Notice for Geotech Borings													
		ENV1202 Eversource Review SW45			5	21-Jul-26	27-Jul-26	Not Started		ENG.ENV.ENV	Christopher Newhall,	Eversource Review SW45													
		ENV1203 Finalize SW45			5	28-Jul-26	03-Aug-26	Not Started		ENG.ENV.ENV	Christopher Newhall,	Finalize SW45													
		ENV1204 File SW45			0		03-Aug-26	Not Started		ENG.ENV.ENV		File SW45													
		ENV1205 MassDEP Review SW45			45	04-Aug-26	06-Oct-26	Not Started		ENG.ENV.ENV	Christopher Newhall,	MassDEP Review SW45													
		ENV1206 MassDEP Review Approval SW45			0		06-Oct-26	Not Started		ENG.ENV.ENV		MassDEP Review Approval SW45													
		80089926.03.03.23.2 MassDEP Post-Closure Use Permit (PCUP) BWP SW37			118	01-Feb-27	16-Jul-27					16-Jul-27, 80089926.03.03.23.2 MassDEP Post-Closure Use Permit (PCUP) BWP SW37													
		ENV1300 Draft Post-Closure Use Permit (PCUP) for Modification of a Closed Landfill			30	01-Feb-27	15-Mar-27	Not Started		ENG.ENV.ENV	Christopher Newhall,	Draft Post-Closure Use Permit (PCUP) for Modification of a Closed Landfill													
		ENV1301 Eversource Review PCUP			14	16-Mar-27	02-Apr-27	Not Started		ENG.ENV.ENV	Christopher Newhall,	Eversource Review PCUP													
		ENV1302 Finalize PCUP			14	05-Apr-27	22-Apr-27	Not Started		ENG.ENV.ENV	Christopher Newhall,	Finalize PCUP													
		ENV1303 File PCUP			0		22-Apr-27	Not Started		ENG.ENV.ENV		File PCUP													
		ENV1304 MassDEP Review PCUP			60	23-Apr-27	16-Jul-27	Not Started		ENG.ENV.ENV	Christopher Newhall,	MassDEP Review PCUP													
		ENV1305 MassDEP Review Approval PCUP			0		16-Jul-27	Not Started		ENG.ENV.ENV		MassDEP Review Approval PCUP													

Remaining Level of Effort

Actual Work

Critical Remaining Work

Actual Level of Effort

Remaining Work

Milestone

Page 4 of 11

TASK filter: NOT CLOSED.

© Oracle Corporation

Hyde Park BESS - Battery Energy Storage System Solution - Traditional			00: EMA - Remaining (MLJ)							02-Jun-26 08:13															
Activity ID		Activity Name			Remaining Duration	Start	Finish	Activity Status	Activity Flag	DEPT - DEPARTMENT	Resources														
												2026			2027				2028				2029		
													Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3
	80089926.03.03.23.3 Soil and Groundwater Management Plan (SGMP)				77	06-Oct-26	29-Jan-27					29-Jan-27, 80089926.03.03.23.3 Soil and Groundwater Management Plan (SGMP)													
	ENV1400	Recieve Geotech Boring Plan Prior to Developing Permit			0		06-Oct-26	Not Started		ENG.ENV.ENV		◆ Recieve Geotech Boring Plan Prior to Developing Permit													
	ENV1401	Determine Need for Soil & Groundwater Sampling			5	07-Oct-26	14-Oct-26	Not Started		ENG.ENV.ENV	Christopher Newhall,	▮ Determine Need for Soil & Groundwater Sampling													
	ENV1402	Develop Soil & Groundwater Samplin Plan			7	15-Oct-26	23-Oct-26	Not Started		ENG.ENV.ENV	Christopher Newhall,	▮ Develop Soil & Groundwater Samplin Plan													
	ENV1403	Conduct Field Work for Soil & Groundwater Characterization			60	26-Oct-26	22-Jan-27	Not Started		ENG.ENV.ENV	Christopher Newhall,	▮ Conduct Field Work for Soil & Groundwater Characterization													
	ENV1404	Develop SGMP			14	04-Jan-27	22-Jan-27	Not Started		ENG.ENV.ENV	Christopher Newhall,	▮ Develop SGMP													
	ENV1405	Eversource Review SGMP			5	25-Jan-27	29-Jan-27	Not Started		ENG.ENV.ENV	Christopher Newhall,	▮ Eversource Review SGMP													
	ENV1406	Finalize SGMP			5	25-Jan-27	29-Jan-27	Not Started		ENG.ENV.ENV	Christopher Newhall,	▮ Finalize SGMP													
	80089926.03.03.24 Plume Analysis				120	07-Oct-26	01-Apr-27					01-Apr-27, 80089926.03.03.24 Plume Analysis													
	80089926.03.03.24.1 Conceptual Site Model (Sampling Locations & Permit)				120	07-Oct-26	01-Apr-27					01-Apr-27, 80089926.03.03.24.1 Conceptual Site Model (Sampling Locations & Permit)													
	PA1010	Plume Analysis - Initial Planning & Mobilization			10	07-Oct-26	21-Oct-26	Not Started		ENG.ENV.ENV	Christopher Newhall,	▮ Plume Analysis - Initial Planning & Mobilization													
	PA1020	Plume Analysis - Field Sampling			10	22-Oct-26	04-Nov-26	Not Started		ENG.ENV.ENV	Christopher Newhall,	▮ Plume Analysis - Field Sampling													
	PA1030	Plume Analysis - Laboratory Analysis			20	05-Nov-26	04-Dec-26	Not Started		ENG.ENV.ENV	Christopher Newhall,	▮ Plume Analysis - Laboratory Analysis													
	PA1040	Plume Analysis - Data Interpretation & Modeling			60	07-Dec-26	04-Mar-27	Not Started		ENG.ENV.ENV	Christopher Newhall,	▮ Plume Analysis - Data Interpretation & Modeling													
	PA1050	Plume Analysis - Report Draft & Review			20	05-Mar-27	01-Apr-27	Not Started		ENG.ENV.ENV	Christopher Newhall,	▮ Plume Analysis - Report Draft & Review													
	80089926.03.04 Local Approvals & Permits				42	15-Sep-26	16-Nov-26					16-Nov-26, 80089926.03.04 Local Approvals & Permits													
	80089926.03.04.4 Stormwater Permit - BWSC				42	15-Sep-26	16-Nov-26					16-Nov-26, 80089926.03.04.4 Stormwater Permit - BWSC													
	ENV1010	Permit Drawings and Stormwater Management Report Provided by Design Engineers w/MA-Registered			0		15-Sep-26	Not Started		ENG.ENV.ENV		◆ Permit Drawings and Stormwater Management Report Provided by Design Engineers w/MA-Registered													
	ENV1020	Permit Application Preperation			5	16-Sep-26	22-Sep-26	Not Started		ENG.ENV.ENV	Christopher Newhall,	▮ Permit Application Preperation													
	ENV1030	DRAFT Permit Application Issued for Internal Review			0		22-Sep-26	Not Started		ENG.ENV.ENV		◆ DRAFT Permit Application Issued for Internal Review													
	ENV1040	Eversource Review			5	23-Sep-26	29-Sep-26	Not Started		ENG.ENV.ENV	Christopher Newhall,	▮ Eversource Review													
	ENV1050	Finalize Permit Application			2	30-Sep-26	01-Oct-26	Not Started		ENG.ENV.ENV	Christopher Newhall,	▮ Finalize Permit Application													
	ENV1070	File Permit Application			0		01-Oct-26	Not Started		ENG.ENV.ENV		◆ File Permit Application													
	ENV1080	Agency Review - Stormwater Permit - BWSC			30	02-Oct-26	16-Nov-26	Not Started		ENG.ENV.ENV	Christopher Newhall,	▮ Agency Review - Stormwater Permit - BWSC													
	ENV1090	Issuance of Permit			0		16-Nov-26	Not Started		ENG.ENV.ENV		◆ Issuance of Permit													
	80089926.04 SITING APPROVALS / PERMITS / PROJECT SERVICES				499	02-Aug-23	18-May-28					18-May-28, 80089926.04 SITING APPROVALS / PERMITS / PROJECT SERVICES													
	SIT1010	Eng'g Services for Siting Support (Surveys, prep dwgs, field feasibility studies)			60	24-Mar-25	21-Aug-26	In Progress		SITING	Leah Zambemardi	▮ Eng'g Services for Siting Support (Surveys, prep dwgs, field feasibility studies)													
	3670	Document Development and Internal Review for Application Filing to the ISD/BPDA/ZBA			86	20-Feb-25	29-Sep-26	In Progress	SITING	SITING	Leah Zambemardi	▮ Document Development and Internal Review for Application Filing to the ISD/BPDA/ZBA													
	SIT1000	Siting Approvals / Permits / Project Services - WBS Summary			499	02-Aug-23	18-May-28	In Progress		SITING		▮ Siting Approvals / Permits / Project Services - WBS Summary													
	80089926.04.02 Regional Approvals				498	02-Jun-26	18-May-28					18-May-28, 80089926.04.02 Regional Approvals													
80089926.04.02.01 ISO Technical Approval (I.3.9)				498	02-Jun-26	18-May-28					18-May-28, 80089926.04.02.01 ISO Technical Approval (I.3.9)														
80089926.04.02.01.02 ISO I.3.9				498	02-Jun-26	18-May-28					18-May-28, 80089926.04.02.01.02 ISO I.3.9														
80089926.04.02.01.02.1 System Impact Study				152	02-Jun-26	07-Jan-27					07-Jan-27, 80089926.04.02.01.02.1 System Impact Study														
ISO1250	PSCADD Study - Distribution Syst Planning			30	02-Jun-26	13-Jul-26	Not Started		ENG.SYS.SYSP	Amsa Mangga	▮ PSCADD Study - Distribution Syst Planning														
ISO1240	Perform System Impact Study (SIS) Short Circuit Study			100	13-Aug-26	07-Jan-27	Not Started		ENG.ST.P&C.P&I	Benjamin A. Franco	▮ Perform System Impact Study (SIS) Short Circuit Study														
80089926.04.02.01.02.2 Soln Pkg & Estimate				63	08-Jan-27	08-Apr-27					08-Apr-27, 80089926.04.02.01.02.2 Soln Pkg & Estimate														
ISO1130	Solution Pkg revised, -25/ +25 Estimate Complete - Distribution Syst Planning			0		08-Apr-27	Not Started		ENG.SYS.SYSP		◆ Solution Pkg revised, -25/ +25 Estimate Complete - Distribution Syst Planning														
ISO1120	Revise Solution Pkg, -25/ +25 Estimate - Distribution Syst Planning			63	08-Jan-27	08-Apr-27	Not Started		ENG.SYS.SYSP	Amsa Mangga	▮ Revise Solution Pkg, -25/ +25 Estimate - Distribution Syst Planning														
80089926.04.02.01.02.4 Reliability Committee				36	09-Apr-27	28-May-27					28-May-27, 80089926.04.02.01.02.4 Reliability Committee														
ISO1180	Reliability Committee (RC) Review/ Recommendation			21	09-Apr-27	07-May-27	Not Started		ENG.SYS.SYSP	Melanie Bennett	▮ Reliability Committee (RC) Review/ Recommendation														
ISO1190	Final Report/ Presentation			15	10-May-27	28-May-27	Not Started		ENG.SYS.SYSP	Melanie Bennett	▮ Final Report/ Presentation														
80089926.04.02.01.02.5 P&C NPCC Directory 4				236	16-Jun-27	18-May-28					18-May-28, 80089926.04.02.01.02.5 P&C NPCC Directory 4														
NPCC1090	Approve Application Diagram, One Lines, BOM, Floor Plan (Preliminary P&C IFC)			1	16-Jun-27	16-Jun-27	Not Started		ENG.ST.P&C.P&I	Benjamin A. Franco	▮ Approve Application Diagram, One Lines, BOM, Floor Plan (Preliminary P&C IFC)														
NPCC1000	Compile Support Drawings Package - NPCC Directory 4 Submittal			5	17-Jun-27	23-Jun-27	Not Started		ENG.ST.P&C.P&I	Benjamin A. Franco	▮ Compile Support Drawings Package - NPCC Directory 4 Submittal														
NPCC1010	Complete D4 Form (PSRF) - NPCC Directory 4 Submittal			2	24-Jun-27	25-Jun-27	Not Started		ENG.ST.P&C.P&I	Benjamin A. Franco	▮ Complete D4 Form (PSRF) - NPCC Directory 4 Submittal														
NPCC1020	Complete Cover Letter- NPCC Directory 4 Submittal			3	28-Jun-27	30-Jun-27	Not Started		ENG.ST.P&C.P&I	Benjamin A. Franco	▮ Complete Cover Letter- NPCC Directory 4 Submittal														
NPCC1030	Develop + Provide Power Point Presentation - NPCC Directory 4 Submittal			5	01-Jul-27	07-Jul-27	Not Started		ENG.ST.P&C.P&I	Benjamin A. Franco	▮ Develop + Provide Power Point Presentation - NPCC Directory 4 Submittal														
NPCC1040	Reivew & Comment - NPCC Directory 4 Submittal			3	08-Jul-27	12-Jul-27	Not Started		ENG.ST.P&C.P&I	Benjamin A. Franco	▮ Reivew & Comment - NPCC Directory 4 Submittal														
NPCC1050	Submit NPCC Directory 4 Submittal			1	13-Jul-27	13-Jul-27	Not Started		ENG.ST.P&C.P&I	Benjamin A. Franco	▮ Submit NPCC Directory 4 Submittal														
NPCC1060	Receive Approval (30 Day Lead Time) - NPCC Directory 4 Submittal			30	14-Jul-27	24-Aug-27	Not Started		ENG.ST.P&C.P&I	Benjamin A. Franco	▮ Receive Approval (30 Day Lead Time)- NPCC Directory 4 Submittal														
NPCC1080	Begin P/C Construction			1	18-May-28	18-May-28	Not Started		ENG.ST.P&C.P&I	Benjamin A. Franco	▮ Begin P/C Construction														
Remaining Level of Effort				Actual Work			Critical Remaining Work																		
Actual Level of Effort				Remaining Work			◆ Milestone																		

Page 5 of 11

TASK filter: NOT CLOSED.

© Oracle Corporation

[illegible]

Hyde Park BESS - Battery Energy Storage System Solution - Traditional				00: EMA - Remaining (MLJ)					02-Jun-26 08:13													
Activity ID	Activity Name	Remaining Duration	Start	Finish	Activity Status	Activity Flag	DEPT - DEPARTMENT	Resources														
									2026			2027				2028				2029		
									Q3	Q4		Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3
80089926.05.06.01 P&C Engineering Detailed Design												15-Jun-27, 80089926.05.06.01 P&C Engineering Detailed Design										
OP1010	P&C Validation of PAF's Initial Assessment Go/No-Go	2	01-Dec-26	02-Dec-26	Not Started		ENG.ST.P&C.P&I	Benjamin A. Franco				P&C Validation of PAF's Initial Assessment Go/No-Go										
OP1020	P&C Updates OP-24 Appendix B	4	03-Dec-26	08-Dec-26	Not Started		ENG.ST.P&C.P&I	Benjamin A. Franco				P&C Updates OP-24 Appendix B										
OP1030	P&C Submits OP-24 Appendix B to ISO-NE	1	09-Dec-26	09-Dec-26	Not Started	OP-24	ENG.ST.P&C.P&I	Benjamin A. Franco				P&C Submits OP-24 Appendix B to ISO-NE										
PC1100	Engineer Develop P&C Detail Design	50	09-Mar-27	17-May-27	Not Started		ENG.ST.P&C.P&I	Benjamin A. Franco				Engineer Develop P&C Detail Design										
PC1110	ES Engineering Review P&C Detail Design	20	18-May-27	15-Jun-27	Not Started	ES-DTL	ENG.ST.P&C.P&I	Benjamin A. Franco				ES Engineering Review P&C Detail Design										
80089926.05.06.011 P&C Engineering Pre-IFC Design												22-Sep-27, 80089926.05.06.011 P&C Engineering Pre-IFC Design										
CSD1030	PE Initiate CASCADE Forms (Appendix A) for Construction Package	5	04-Aug-27	10-Aug-27	Not Started	AMK.EG	ENG.ST.P&C.P&I	Benjamin A. Franco				PE Initiate CASCADE Forms (Appendix A) for Construction Package										
80089926.05.06.011.1 P&C Relay Settings Development												22-Sep-27, 80089926.05.06.011.1 P&C Relay Settings Development										
PC1400	Complete P&C Relay Settings	35	04-Aug-27	22-Sep-27	Not Started	ES-RSET	ENG.ST.P&C.P&I	Benjamin A. Franco				Complete P&C Relay Settings										
80089926.05.06.011.03 P&C Engineering IFC Design												03-Aug-27, 80089926.05.06.011.03 P&C Engineering IFC Design										
PC1320	Engineer Develop P&C IFC	20	16-Jun-27	13-Jul-27	Not Started		ENG.ST.P&C.P&I	Benjamin A. Franco				Engineer Develop P&C IFC										
PC1330	ES Engineering Review & Issue P&C IFC	15	14-Jul-27	03-Aug-27	Not Started	P&C-IFC	ENG.ST.P&C.P&I	Benjamin A. Franco				ES Engineering Review & Issue P&C IFC										
80089926.05.07 Telecom Engineering												03-Aug-27, 80089926.05.07 Telecom Engineering										
80089926.05.07.01 Telecomm Engineering Detailed Design												12-Apr-27, 80089926.05.07.01 Telecomm Engineering Detailed Design										
COM1040	Engineer Develop Communications Detail Design	15	09-Mar-27	29-Mar-27	Not Started		ENG.ST.SUBTEC	Syed Zohair Iqbal				Engineer Develop Communications Detail Design										
COM1000	ES Engineering Review Communications Detail Design	10	30-Mar-27	12-Apr-27	Not Started	ES-DTL	ENG.ST.SUBTEC	Syed Zohair Iqbal				ES Engineering Review Communications Detail Design										
80089926.05.07.011 Telecomm Engineering Pre-IFC Design												03-Aug-27, 80089926.05.07.011 Telecomm Engineering Pre-IFC Design										
COM1020	Comm Constructability Review	21	20-Nov-26	21-Dec-26	Not Started		ENG.ST.SUBTEC	Syed Zohair Iqbal				Comm Constructability Review										
COM1050	Engineer Develop Communications IFC	20	16-Jun-27	13-Jul-27	Not Started		ENG.ST.SUBTEC	Syed Zohair Iqbal				Engineer Develop Communications IFC										
COM1030	ES Engineering Review & Issue Communications IFC	10	14-Jul-27	27-Jul-27	Not Started	ES-IFC	ENG.ST.SUBTEC	Syed Zohair Iqbal				ES Engineering Review & Issue Communications IFC										
CSD1040	PE Initiate CASCADE Forms (Appendix A) for Construction Package	5	28-Jul-27	03-Aug-27	Not Started	AMK.EG	ENG.ST.SUBTEC	Syed Zohair Iqbal				PE Initiate CASCADE Forms (Appendix A) for Construction Package										
80089926.05.08 Lead Commissioning Engineer												21-Dec-27, 80089926.05.08 Lead Commissioning Engineer										
80089926.05.08.01 LCE Commissioning Plan												21-Dec-27, 80089926.05.08.01 LCE Commissioning Plan										
A3360	PM to Request Lead Commissioning Engineer GO/NO-GO	2	11-Aug-27	12-Aug-27	Not Started	PM	PM	Adam S. Kelley				PM to Request Lead Commissioning Engineer GO/NO-GO										
A2930	Assign Lead Commissioning Engineer	2	13-Aug-27	16-Aug-27	Not Started		ENG.ST.SUBTEC	Carlos E. Ortiz				Assign Lead Commissioning Engineer										
A2950	Develop Test and Commissioning Plan - Balance of Plant, no Battery System Commissioning	55	10-Sep-27	30-Nov-27	Not Started		TEST	LEAD COMMISSIONING				Develop Test and Commissioning Plan - Balance of Plant, no Battery System Commissioning										
A3300	STE assist compiling & review Vendor's Acceptance Test Procedures	15	01-Dec-27	21-Dec-27	Not Started	ES-COM	ENG.ST.SUBTEC	Carlos E. Ortiz				STE assist compiling & review Vendor's Acceptance Test Procedures										
80089926.05.11 Standards												15-Feb-28, 80089926.05.11 Standards										
80089926.05.11.3 Commissioning												18-Jan-28, 80089926.05.11.3 Commissioning										
STD1110	Develop Installation / Commissioning Standard	80	11-Aug-27	06-Dec-27	Not Started		SG	John J. Porazinski				Develop Installation / Commissioning Standard										
STD1150	Commissioning Standards Issued for Comments	10	07-Dec-27	20-Dec-27	Not Started		SG	John J. Porazinski				Commissioning Standards Issued for Comments										
STD1120	Commissioning Standards Review & Comments	10	21-Dec-27	03-Jan-28	Not Started		SG	John J. Porazinski				Commissioning Standards Review & Comments										
STD1130	Commissioning Standards Issue for Approval	5	04-Jan-28	10-Jan-28	Not Started		SG	John J. Porazinski				Commissioning Standards Issue for Approval										
STD1140	Commissioning Standards Sign-off	5	11-Jan-28	18-Jan-28	Not Started		SG	John J. Porazinski				Commissioning Standards Sign-off										
80089926.05.11.4 Work Methods												15-Feb-28, 80089926.05.11.4 Work Methods										
STD1160	Develop Installation / Work Methods Standard	80	28-Jul-27	19-Nov-27	Not Started		SG	John J. Porazinski				Develop Installation / Work Methods Standard										
STD1200	Work Methods Standards Issued for Comments	20	22-Nov-27	20-Dec-27	Not Started		SG	John J. Porazinski				Work Methods Standards Issued for Comments										
STD1170	Work Methods Standards Review & Comments	20	21-Dec-27	18-Jan-28	Not Started		SG	John J. Porazinski				Work Methods Standards Review & Comments										
STD1180	Work Methods Standards Issue for Approval	10	19-Jan-28	01-Feb-28	Not Started		SG	John J. Porazinski				Work Methods Standards Issue for Approval										
STD1190	Work Methods Standards Sign-off	10	02-Feb-28	15-Feb-28	Not Started		SG	John J. Porazinski				Work Methods Standards Sign-off										
80089926.05.11.5 Fire Protection												31-Mar-27, 80089926.05.11.5 Fire Protection										
STD1210	Develop Installation / Fire Protection Standard	120	03-Aug-26	26-Jan-27	Not Started		SG	John J. Porazinski				Develop Installation / Fire Protection Standard										
STD1250	Fire Protection Standards Issued for Comments	10	27-Jan-27	09-Feb-27	Not Started		SG	John J. Porazinski				Fire Protection Standards Issued for Comments										
STD1220	Fire Protection Standards Review & Comments	20	10-Feb-27	10-Mar-27	Not Started		SG	John J. Porazinski				Fire Protection Standards Review & Comments										
STD1230	Fire Protection Standards Issue for Approval	10	11-Mar-27	24-Mar-27	Not Started		SG	John J. Porazinski				Fire Protection Standards Issue for Approval										
STD1240	Fire Protection Standards Sign-off	5	25-Mar-27	31-Mar-27	Not Started		SG	John J. Porazinski				Fire Protection Standards Sign-off										
80089926.06 PROCUREMENT LONG LEAD MATERIAL												13-Jun-28, 80089926.06 PROCUREMENT LONG LEAD MATERIAL										
PLLM1000	Procurement Long Lead Material - WBS Summary	516	25-Nov-24	13-Jun-28	In Progress		MAE.PURCH					Procurement Long Lead Material - WBS Summary										
80089926.06.02 Electrical Long Lead Material												13-Jun-28, 80089926.06.02 Electrical Long Lead Material										
80089926.06.02.2 Material Procurement - Battery System - Proc Item #1												16-Dec-27, 80089926.06.02.2 Material Procurement - Battery System - Proc Item #1										

Hyde Park BESS - Battery Energy Storage System Solution - Traditional			00: EMA - Remaining (MLJ)							02-Jun-26 08:13														
Activity ID		Activity Name		Remaining Duration	Start	Finish	Activity Status	Activity Flag	DEPT - DEPARTMENT	Resources														
											2026			2027				2028				2029		
											Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	

Hyde Park BESS - Battery Energy Storage System Solution - Traditional			00: EMA - Remaining (MLJ)							02-Jun-26 08:13														
Activity ID		Activity Name		Remaining Duration	Start	Finish	Activity Status	Activity Flag	DEPT - DEPARTMENT	Resources	2026			2027				2028				2029		
											Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	
		EMAT1500 AC STATION SERVICE TRANSFORMER - ES Issue DR /PO - Proc Item #2		10	30-Jul-26	12-Aug-26	Not Started		ENG.EPC.CC	Shelley Hunter	AC STATION SERVICE TRANSFORMER - ES Issue DR /PO - Proc Item #2													
		EMAT1450 AC STATION SERVICE TRANSFORMER - Fab & Delivery - Proc Item #2 - 50 Weeks		250	13-Aug-26	10-Aug-27	Not Started		VEND	TRANSFORMER MANUFACTURING	AC STATION SERVICE TRANSFORMER - Fab & Delivery													
		80089926.061.10 Telecomm Material		115	20-Nov-26	06-May-27					06-May-27, 80089926.061.10 Telecomm Material													
		COMMAT1000 TELECOMM - Issue Spec. Communications		5	20-Nov-26	27-Nov-26	Not Started		ENG.ST.SUBTEC	Syed Zohair Iqbal	TELECOMM - Issue Spec. Communications													
		COMMAT1070 TELECOMM -Material Vendor Manufactures Communications		100	30-Nov-26	22-Apr-27	Not Started		VEND	Vendor - Material - T	TELECOMM -Material Vendor Manufactures Communications													
		COMMAT1080 TELECOMM -Material Vendor Delivers Communications		10	23-Apr-27	06-May-27	Not Started	M-DELIV	VEND	Vendor - Material - T	TELECOMM -Material Vendor Delivers Communications													
		80089926.062 PROCUREMENT OF SERVICE CONTRACTS		403	16-Mar-26	03-Jan-28					03-Jan-28, 80089926.062 PROCUREMENT OF SERVICE CONTRACTS													
		PSC1000 Procurement of Service Contracts - WBS Summary		403	16-Mar-26	03-Jan-28	In Progress		MAE.PURCH		Procurement of Service Contracts - WBS Summary													
		80089926.062.01 Engineer of Choice - Direct Award or Bid - Service Contracts		11	18-May-26	15-Jun-26					15-Jun-26, 80089926.062.01 Engineer of Choice - Direct Award or Bid - Service Contracts													
		80089926.062.01.2 EOC - Engineer of Choice Process (Prelim, Detailed & IFC) - Civil, Substation Design, P&C		11	01-Jun-26	15-Jun-26					15-Jun-26, 80089926.062.01.2 EOC - Engineer of Choice Process (Prelim, Detailed & IFC) - Civil, Substation Design, P&C Engineering of Choice (EOC) - Proposal Evaluations													
		TMP1250 Civil, Substation Design, P&C Engineering of Choice (EOC) - Proposal Evaluations		5	01-Jun-26	05-Jun-26	Not Started		ENG.ST.SS.CIVL	Rosa Sojan	Civil, Substation Design, P&C Engineering of Choice (EOC) - EOC Committee Reviews at Monthly Meeting													
		TMP1230 Civil, Substation Design, P&C Engineering of Choice (EOC) - EOC Committee Reviews at Monthly Meeting		0		09-Jun-26	Not Started		ENG.ST.SS.CIVL		Civil, Substation Design, P&C Engineering of Choice (EOC) - DR & PO Issued to Vendor													
		TMP1260 Civil, Substation Design, P&C Engineering of Choice (EOC) - DR & PO Issued to Vendor		5	09-Jun-26	15-Jun-26	Not Started		PROC	Purchasing Department	15-Jun-26, 80089926.062.01.11 Visual Rendering Services for Siting Support													
		80089926.062.01.11 Visual Rendering Services for Siting Support		11	18-May-26	15-Jun-26					Siting Engineer of Choice (EOC) - Vendor Responds with Proposal													
		TMP1330 Siting Engineer of Choice (EOC) - Vendor Responds with Proposal		1	18-May-26	01-Jun-26	In Progress		VEND	VHB - Siting/Env/etc	Siting Engineer of Choice (EOC) - Proposal Evaluations													
		TMP1340 Siting Engineer of Choice (EOC) - Proposal Evaluations		5	02-Jun-26	08-Jun-26	Not Started		ENG.ST.SS.ELEC	Patrick J. Fitzgerald	Siting Engineer of Choice (EOC) - EOC Committee Reviews at Monthly Meeting & Approves													
		TMP1350 Siting Engineer of Choice (EOC) - EOC Committee Reviews at Monthly Meeting & Approves		0		09-Jun-26	Not Started		SITING		Siting Engineer of Choice (EOC) - ES Awards P.O. / Aprv CR													
		FCN2150 Siting Engineer of Choice (EOC) - ES Awards P.O. / Aprv CR		5	09-Jun-26	15-Jun-26	Not Started		ENG.EPC.CC	Shelley Hunter	03-Jan-28, 80089926.062.2 Strategic Contractor													
		80089926.062.2 Strategic Contractor		100	11-Aug-27	03-Jan-28					Strategic Sourcing Partner (SSP) - Contractor to Submit Final Pricing Information													
		A5240 Strategic Sourcing Partner (SSP) - Contractor to Submit Final Pricing Information		40	11-Aug-27	06-Oct-27	Not Started		PROC	Purchasing Department	Strategic Sourcing Partner (SSP) - Issue FNTPT (60 days Post Siting Approval)													
		A5180 Strategic Sourcing Partner (SSP) - Issue FNTPT (60 days Post Siting Approval)		60	07-Oct-27	03-Jan-28	Not Started		ENG.EPC.CC	Shelley Hunter	06-Oct-26, 80089926.062.02 Constructor of Choice - Direct Award or Bid													
		80089926.062.02 Constructor of Choice - Direct Award or Bid		60	14-Jul-26	06-Oct-26					06-Oct-26, 80089926.062.02.6 Civil Construction Service / Contracts													
		80089926.062.02.6 Civil Construction Service / Contracts		60	14-Jul-26	06-Oct-26					Civil Geotech Constructor of Choice (COC) - ES Assembles Bid Package													
		ACN2120 Civil Geotech Constructor of Choice (COC) - ES Assembles Bid Package		10	14-Jul-26	27-Jul-26	Not Started		PROC	Purchasing Department	Civil Geotech Constructor of Choice (COC) - ES Issues RFP / Bid Period - Civil Contractor													
		ACN2090 Civil Geotech Constructor of Choice (COC) - ES Issues RFP / Bid Period - Civil Contractor		20	28-Jul-26	24-Aug-26	Not Started		PROC	Purchasing Department	Civil Geotech Constructor of Choice (COC) - ES Reviews & Evaluates Bids - Civil Contractor													
		ACN2100 Civil Geotech Constructor of Choice (COC) - ES Reviews & Evaluates Bids - Civil Contractor		10	25-Aug-26	08-Sep-26	Not Started		ENG.ST.SS.CIVL	Joseph R. Sperry	Civil Geotech Constructor of Choice (COC) - ES Selects Contractor - Civil Contractor													
		ACN2160 Civil Geotech Constructor of Choice (COC) - ES Selects Contractor - Civil Contractor		10	09-Sep-26	22-Sep-26	Not Started		PROC	Purchasing Department	Civil Geotech Constructor of Choice (COC) - ES Awards P.O. / Aprv CR - Civil Contractor													
		ACN2150 Civil Geotech Constructor of Choice (COC) - ES Awards P.O. / Aprv CR - Civil Contractor		10	23-Sep-26	06-Oct-26	Not Started		PROC	Purchasing Department	Civil Geotech Constructor of Choice (COC) - Construction Contracts Awarded													
		COH1110 Civil Geotech Constructor of Choice (COC) - Construction Contracts Awarded		0		06-Oct-26	Not Started		PURC		09-Sep-27, 80089926.062.04 Testing Service - Direct Award or Bid													
		80089926.062.04 Testing Service - Direct Award or Bid		61	16-Jun-27	09-Sep-27					09-Sep-27, 80089926.062.04.3 OVERALL SYSTEM COMMISSIONING SERVICES (LCE) - CONTRACTOR OF CHOICE													
		80089926.062.04.3 OVERALL SYSTEM COMMISSIONING SERVICES (LCE) - CONTRACTOR OF CHOICE		61	16-Jun-27	09-Sep-27					TEST SERVICES - COC - Eversource Provides Spec, Tech Docs													
		A3470 TEST SERVICES - COC - Eversource Provides Spec, Tech Docs		10	16-Jun-27	29-Jun-27	Not Started		ENG.ST.SUBTEC	Carlos E. Ortiz	TEST SERVICES - COC - Procurement Prepare Package													
		A3032314 TEST SERVICES - COC - Procurement Prepare Package		10	30-Jun-27	13-Jul-27	Not Started		ENG.ST.SUBTEC	Carlos E. Ortiz	TEST SERVICES - COC - Issue RFP													
		A3032524 TEST SERVICES - COC - Issue RFP		0		13-Jul-27	Not Started		PURC		TEST SERVICES - COC - Issue RFP - Bid Period													
		A3032324 TEST SERVICES - COC - Issue RFP - Bid Period		20	14-Jul-27	10-Aug-27	Not Started		PROC	Purchasing Department	TEST SERVICES - COC - COC Evaluates Bid and Provides Quote													
		A3480 TEST SERVICES - COC - COC Evaluates Bid and Provides Quote		1	11-Aug-27	11-Aug-27	Not Started		PROC	Purchasing Department	TEST SERVICES - COC - Eversource Reviews Quote from COC													
		A3490 TEST SERVICES - COC - Eversource Reviews Quote from COC		10	12-Aug-27	25-Aug-27	Not Started		PROC	Purchasing Department	TEST SERVICES - COC - Eversource Awards Contract - Submit DR / PO Issued													
		A3500 TEST SERVICES - COC - Eversource Awards Contract - Submit DR / PO Issued		10	26-Aug-27	09-Sep-27	Not Started		PROC	Purchasing Department	28-Dec-28, 80089926.07 CONSTRUCTION													
		80089926.07 CONSTRUCTION		213	28-Feb-28	28-Dec-28					Construction Start Milestone													
		CON1010 Construction Start Milestone		0	28-Feb-28		Not Started	SOC	PM		Distribution - Constr Compl													
		DCN1020 Distribution - Constr Compl		0		27-Sep-28	Not Started		O&M		Construction Finish Milestone													
		CFM Construction Finish Milestone		0		27-Sep-28	Not Started		PM		EQUIPMENT IN SERVICE DATE (requires FOOB constraint)													
		ISD EQUIPMENT IN SERVICE DATE (requires FOOB constraint)		0		28-Dec-28*	Not Started	ISD	PM		Construction - WBS Summary													
		CON1000 Construction - WBS Summary		213	28-Feb-28	28-Dec-28	Not Started		CONTR		80089926.07.03 Site Development													
		80089926.07.03 Site Development		110	28-Feb-28	01-Aug-28					80089926.07.03.01 Temp Site Access Road and Site Clearing													
		80089926.07.03.01 Temp Site Access Road and Site Clearing		45	28-Feb-28	28-Apr-28					BCN2210 Site Prep, Access Roads													
		BCN2210 Site Prep, Access Roads		45	28-Feb-28	28-Apr-28	Not Started		CONTR	Construction Resources	28-Apr-28, 80089926.07.03.01 Temp Site Access Road and Site Clearing													
		80089926.07.03.02 Distribution Street & Access Road		100	13-Mar-28	01-Aug-28					Site Prep, Access Roads													
		80089926.07.03.02 Distribution Street & Access Road		100	13-Mar-28	01-Aug-28					01-Aug-28, 80089926.07.03.02 Distribution Street & Access Road													
		BCN2230 Distribution Ductbank @ Access Road		30	13-Mar-28	21-Apr-28	Not Started		CONTR	Construction Resources	Distribution Ductbank @ Access Road													
		BCN2240 Distribution Ductbank @ Street		70	24-Apr-28	01-Aug-28	Not Started		CONTR	Construction Resources	Distribution Ductbank @ Street													
		80089926.07.03.03 Equipment Foundations		45	28-Feb-28	28-Apr-28					28-Apr-28, 80089926.07.03.03 Equipment Foundations													
		80089926.07.03.03 Equipment Foundations		45	28-Feb-28	28-Apr-28																		

Hyde Park BESS - Battery Energy Storage System Solution - Traditional			00: EMA - Remaining (MLJ)							02-Jun-26 08:13													
Activity ID		Activity Name	Remaining Duration	Start	Finish	Activity Status	Activity Flag	DEPT - DEPARTMENT	Resources														
										2026		2027				2028				2029			
											Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3
	PC1000	Prepare P&C Field Mark Ups	60	15-Aug-28	08-Nov-28	Not Started		ENG.ENGR.FIEL	Benjamin A. Franco														
	PC1510	Eversource Engineering Prepares & Sends Electrical Field Mark Up Packge to Vendor	5	09-Nov-28	15-Nov-28	Not Started		ENG.ST.P&C.P&I	Benjamin A. Franco														
	PC1200	Vendor Engineering Verifies P&C Mark Ups and Updates As-Built Drawing Package. Submits Final Pack	30	16-Nov-28	29-Dec-28	Not Started		ENG.ST.P&C.P&I	Benjamin A. Franco														
	PC1300	Eversource Engineering Verifies Quality of Submitted P&C Drawings	20	01-Jan-29	26-Jan-29	Not Started		ENG.ST.P&C.P&I	Benjamin A. Franco														
	PC1310	P&C Transmittal, Approve Final As-Built Package, and EDC Files and Issue Drawings to Field	5	29-Jan-29	02-Feb-29	Not Started	ES-ASB	ENG.ST.P&C.P&I	Benjamin A. Franco														
	PC1500	FE Files P&C Design Drawings at Station	30	21-Mar-29	01-May-29	Not Started	ES-FLSA	ENG.ST.P&C.P&I	Benjamin A. Franco														
	80089926.10.07 Telecomm Close Out		151	28-Sep-28	01-May-29																		
	COMM1000	Prepare Communication Field Mark Ups	60	28-Sep-28	22-Dec-28	Not Started		ENG.ST.SUBTEC	Syed Zohair Iqbal														
	COMM1100	Eversource Engineering Prepares & Sends Electrical Field Mark Up Packge to Vendor	5	26-Dec-28	01-Jan-29	Not Started		ENG.ST.SUBTEC	Syed Zohair Iqbal														
	COMM1200	Vendor Engineering Verifies Communication Mark Ups and Updates As-Built Drawing Package. Submits	30	02-Jan-29	12-Feb-29	Not Started		ENG.ST.SUBTEC	Syed Zohair Iqbal														
	COMM1300	Eversource Engineering Verifies Communication Mark Ups and Updates As-Built Drawing Package	20	13-Feb-29	12-Mar-29	Not Started		ENG.ST.SUBTEC	Syed Zohair Iqbal														
	COMM1400	Communications Transmittal, Approve Final As-Built Package, and EDC Files and Issue Drawings to Fie	5	13-Mar-29	19-Mar-29	Not Started	ES-ASB	ENG.ST.SUBTEC	Syed Zohair Iqbal														
	COMM1500	Operations Files Communication Design Drawings at Station	30	21-Mar-29	01-May-29	Not Started	ES-FLSA	ENG.ST.SUBTEC	Syed Zohair Iqbal														
	80089926.10.10 Work Order / Financial Close Out		10	10-Feb-28	24-Feb-28																		
	FINCO1000	PM/ Engr/ Plant Acct Develop Prelim UOP & UOR List(s)	5	10-Feb-28	16-Feb-28	Not Started	PM	PM	Adam S. Kelley														
	FINCO1010	Review UOP, compl forms, fwd to Plant Acctng, enter in wrkbk	5	17-Feb-28	24-Feb-28	Not Started		PM	Adam S. Kelley														
	80089926.10.11 Project Management Close Out		40	28-Sep-28	24-Nov-28																		
	CSD1050	Construction Rep Finalize CASCADE Forms (within 14 days following ISD)	10	28-Sep-28	12-Oct-28	Not Started	AMK.CR	PM	Adam S. Kelley														
CSD1060	Asset Management Complete Asset Update(s) in CASCADE	30	13-Oct-28	24-Nov-28	Not Started	AMK.AM	ENG.AM	Brandon E. Cruz															

Remaining Level of Effort

Actual Work

Critical Remaining Work

Actual Level of Effort

Remaining Work

◆

◆ Milestone

Page 11 of 11

TASK filter: NOT CLOSED.

© Oracle Corporation