

Hyde Park BESS - Battery Energy Storage System Solution				BESS - Remaining TJP								19-Jul-23 10:37																								
Activity ID		Activity Name		Remaining Duration	Start	Finish	Activity Status	Activity Flag	DEPT - DEPARTM	Resources	Predecessors	Successors	23																							
													80089926.01.2.3.00.07 Telecom Conceptual & Preliminary Engineering Design	DE2100	ES Engineering Review P&C Preliminary Design	10d	24-May-24	07-Jun-24	Not Started	ES-PREI	ENG.ST.P8	P&C Engineer	DE2090	AT2605, A-DFR1000, ET2605, ET2404, SST1000, PC1100	ES Engineering Review P&C Preliminary Design											
														21-Jun-24, 80089926.01.2.3.00.07: Telecom C																						
														DE2110	Develop Communications Preliminary Scope Engineering Design in Accordance with Deliverables Checklist	30d	12-Apr-24	23-May-24	Not Started	V-PRELI	ENG.ST.SL	Bechir El Khoury Hanna	TMP1220, PE1500, EOC1040, EOC1040	DE2120	Develop Communications Preliminary Scope Eng											
													DE2120	ES Engineering Review Communications Preliminary Design	10d	10-Jun-24	21-Jun-24	Not Started	ES-PREI	ENG.ST.SL	Bechir El Khoury Hanna	DE2110, PE1500, PE1100, PE1300, PE1720, DE2160, DE2040	FT2605, COM1040, AT2605, COM1010, DE1600	ES Engineering Review Communications Prelim												
													80089926.02 ROW & EASEMENTS			44d	18-Jan-24	20-Mar-24							20-Mar-24, 80089926.02: ROW & EASEMENTS											
													ROW1000	ROW & Easements	44d	18-Jan-24	20-Mar-24	Not Started							ROW & Easements											
													80089926.02.01 Right of Way			44d	18-Jan-24	20-Mar-24							20-Mar-24, 80089926.02.01: Right of Way											
													80089926.02.01.02 Easements			44d	18-Jan-24	20-Mar-24							20-Mar-24, 80089926.02.01.02: Easements											
													PRE1000	Identify Required Takes & Easements	22d	18-Jan-24	16-Feb-24	Not Started		RE	Jennifer Valente	PF1010	PRE1010	Identify Required Takes & Easements												
													PRE1010	Obtain Required Takes & Easements	22d	20-Feb-24	20-Mar-24	Not Started		RE	Jennifer Valente	PRE1000, PF1010	BT0801, FINCO1000	Obtain Required Takes & Easements												
													80089926.03 ENVIRONMENTAL APPROVALS & PERMITS			276d	10-Jun-24	15-Jul-25							15-Jul-25, 80089926.03: ENVIRONMENTAL APPROVALS & PERMITS											
													PR1000	C A N [go / no go] Submitted & Approved	1d	15-Jul-25	15-Jul-25	Not Started		PM	Michael P. Rosenberg		FINCO1000, BCN1030, FCN1010, FCN1020	C A N [go / no go] Submitted & Approved												
													PERM1000	Environmental Approvals & Permits	276d	10-Jun-24	15-Jul-25	Not Started							Environmental Approvals & Permits											
													80089926.03.01 Federal Approvals & Permits			100d	10-Jun-24	30-Oct-24							30-Oct-24, 80089926.03.01: Federal Approvals & Permits											
													80089926.03.01.01 Army Corps of Engineers			100d	10-Jun-24	30-Oct-24							30-Oct-24, 80089926.03.01.01: Army Corps of Engineers											
													PP1000	Permit(s) for Wetlands; ArmyCorp; Dewtr; Strmwtr; Other	100d	10-Jun-24	30-Oct-24	Not Started		ENG.ENV.I	Christopher Newhall	BT2615, BT2605	BD1000, BT0801, FINCO1000, BCN2000, AT0901	Permit(s) for Wetlands; ArmyCorp; Dewtr; Strmwtr; Other												
													80089926.03.06 Environmental Services / Affairs			35d	16-Jan-25	07-Mar-25							07-Mar-25, 80089926.03.06: Environmental Services / Affairs											
													PHZ1000	Plan(s) for PCB's; Asbestos; Contaminated Soil	35d	16-Jan-25	07-Mar-25	Not Started		ENG.ENV.I	Christopher Newhall	BD1000, BCN2120	BT00, BCN2090	Plan(s) for PCB's; Asbestos; Contam												
													80089926.04 SITING APPROVALS / PERMITS / PROJECT SERVICES			1075d	25-Aug-22 A	01-Oct-27							25-Aug-22 A, 80089926.04: SITING APPROVALS / PERMITS / PROJECT SERVICES											
													SST1000	Sta Tech Outage & Testing Procedures	15d	29-Nov-24	19-Dec-24	Not Started		ENG.ST.SL	LEAD COMMISSIONING ENGINEER	DE2100, A-DFR1060, PC1330	OPERM1010	Sta Tech Outage & Testing Procedures												
													SIT1000	Siting Approvals / Permits / Project Services	1075d	25-Aug-22 A	01-Oct-27	In Progress																		
													80089926.04.02 Regional Approvals			1075d	15-May-23 A	01-Oct-27																		
													80089926.04.02.01 ISO Technical Approval (I.3.9)			1075d	15-May-23 A	01-Oct-27																		
80089926.04.02.01.01 Solutions Study			1075d	15-May-23 A	01-Oct-27																															
ISO1010	Create Rpt Pkg of Needs/ Solutions, -25/ +50 Estimate	25d	15-May-23 A	18-Aug-23	In Progress		ENG.SYS.I	Ling Yang	ISO1000, PI1000, SDC1000	ISO1020	Create Rpt Pkg of Needs/ Solutions, -25/ +50 Estimate																									
ISO1020	Soln Pkg, -25/ +50 Est Complete	0d		18-Aug-23	Not Started		ENG.SYS.I			ISO1010	ISO1030	Soln Pkg, -25/ +50 Est Complete																								
ISO1040	ISO supports Solution proposal	0d		14-Nov-23	Not Started		ENG.SYS.I			ISO1030	ISO1050	ISO supports Solution proposal																								
ISO1030	ISO review/ comment, re-Submit Pkg, ISO review	60d	21-Aug-23	14-Nov-23	Not Started		ENG.SYS.I	Ling Yang		ISO1020	ISO1040	ISO review/ comment, re-Submit Pkg, ISO review																								
ISO1060	TO supports Solution proposal	0d		13-Dec-23	Not Started		ENG.SYS.I			ISO1050	ISO1070	TO supports Solution proposal																								
ISO1050	Trans Owner (TO) Review/ Comment	20d	15-Nov-23	13-Dec-23	Not Started		ENG.SYS.I	Ling Yang		ISO1040	ISO1060	Trans Owner (TO) Review/ Comment																								
ISO1070	Plan'g Advisory Committee (PAC) Review/ Comment	30d	14-Dec-23	29-Jan-24	Not Started		ENG.SYS.I	Ling Yang		ISO1060	ISO1080	Plan'g Advisory Committee (PAC) Review/ Comment																								
ISO1080	Incorporate PAC comments	20d	30-Jan-24	27-Feb-24	Not Started		ENG.SYS.I	Ling Yang		ISO1070	ISO1090	Incorporate PAC comments																								
ISO1090	Issue Final Solution Study Report Accepted (ISO Ltr Rec'd)	0d		27-Feb-24	Not Started		ENG.SYS.I			ISO1080	DE1600, ISO1100	Issue Final Solution Study Report Accepted (ISO Ltr																								
Actual Work				Critical Remaining Work				Summary																												
Remaining Work				Milestone																																
Page 5 of 16										TASK filter: EMA REPORT - Remaining TJP.																										
© Oracle Corporation																																				

[illegible]

[illegible]

[illegible]

Hyde Park BESS - Battery Energy Storage System Solution				BESS - Remaining TJP								19-Jul-23 10:37																						
Activity ID		Activity Name		Remaining Duration	Start	Finish	Activity Status	Activity Flag	DEPT - DEPARTM	Resources	Predecessors	Successors																						
				BCN2080	ES Approves Shop Drawings - Electrical AG Construction		6d	18-Feb-25	25-Feb-25	Not Started		ENG.ST.SS	Shodhan Patel	BCN2070	APP1000, BCN1020, BCN2190																			
				80089926.2.2.1 Distribution Construction Service/Contracts		74d	06-Nov-24	25-Feb-25											25-Feb-25, 80089926.2.2.1 Distrib															
				DCN2000	Engineering Issues SOW & Dwgs Inputs to Package - Distribution Construction		7d	06-Nov-24	15-Nov-24	Not Started		ENG.D.EN	Michael Hickey	UG1280	DCN2010		Engineering Issues SOW & Dwgs Inputs																	
				DCN2010	ES Assembles Bid Package - Distribution Construction		5d	25-Nov-24	02-Dec-24	Not Started		ENG.D.EN	Michael Hickey	DCN2000	DCN2020		ES Assembles Bid Package - Distribution																	
				DCN2020	ES Issues RFP / Bid Period - Distribution Construction		15d	03-Dec-24	23-Dec-24	Not Started		PURC	Purchasing Department, Purchasing Department	DCN2010	DCN2030		ES Issues RFP / Bid Period - Distributio																	
				DCN2030	ES Reviews & Evaluates Bids - Distribution Construction		5d	24-Dec-24	31-Dec-24	Not Started		PURC	Purchasing Department	DCN2020	DCN2040		ES Reviews & Evaluates Bids - Distribu																	
				DCN2040	ES Select Contractor - Distribution Construction		5d	02-Jan-25	08-Jan-25	Not Started		PURC	Purchasing Department	DCN2030	DCN2050		ES Select Contractor - Distribution Con																	
				DCN2050	ES Awards P.O. / Aprv CR - Distribution Construction		5d	09-Jan-25	15-Jan-25	Not Started		PURC	Purchasing Department	DCN2040, FF1000	DCN2060		ES Awards P.O. / Aprv CR - Distribution																	
				DCN2060	Contractor Submits Shop Drawings - Distribution Construction		15d	16-Jan-25	06-Feb-25	Not Started		PURC	Purchasing Department	DCN2050	DCN2070		Contractor Submits Shop Drawings - D																	
				DCN2070	ES Reviews Shop Drawings - Distribution Construction		6d	07-Feb-25	14-Feb-25	Not Started		ENG.D.EN	Michael Hickey	DCN2060	DCN2080		ES Reviews Shop Drawings - Distribu																	
				DCN2080	ES Approves Shop Drawings - Distribution Construction		6d	18-Feb-25	25-Feb-25	Not Started		ENG.D.EN	Michael Hickey	DCN2070	APP1000		ES Approves Shop Drawings - Distrib																	
				80089926.2.2.09 Civil Construction Service / Contracts		74d	29-Nov-24	18-Mar-25											18-Mar-25, 80089926.2.2.09 Civil C															
				BCN2100	Engineering Issues SOW & Dwgs Inputs to Package - Civil BG Construction		7d	29-Nov-24	09-Dec-24	Not Started		ENG.ST.SS	Shodhan Patel	EE1350	BCN2110		Engineering Issues SOW & Dwgs Inputs																	
				BCN2110	ES Assembles Bid Package - Civil BG Construction		5d	17-Dec-24	23-Dec-24	Not Started		ENG.ST.SS	Shodhan Patel	BCN2100	BCN2120		ES Assembles Bid Package - Civil BG C																	
				BCN2120	ES Issues RFP / Bid Period - Civil BG Construction		15d	24-Dec-24	15-Jan-25	Not Started		PURC	Purchasing Department	BCN2110	BCN2130, PHZ1000		ES Issues RFP / Bid Period - Civil BG C																	
				BCN2130	ES Reviews & Evaluates Bids - Civil BG Construction		5d	16-Jan-25	23-Jan-25	Not Started		PURC	Purchasing Department	BCN2120	BCN2140		ES Reviews & Evaluates Bids - Civil BG																	
				BCN2140	ES Select Contractor - Civil BG Construction		5d	24-Jan-25	30-Jan-25	Not Started		PURC	Purchasing Department	BCN2130	BCN2150		ES Select Contractor - Civil BG Const																	
				BCN2150	ES Awards P.O. / Aprv CR - Civil BG Construction		5d	31-Jan-25	06-Feb-25	Not Started		PURC	Purchasing Department	BCN2140	BCN2160, AT08 14		ES Awards P.O. / Aprv CR - Civil BG C																	
				BCN2160	Contractor Submits Shop Drawings - Civil BG Construction		15d	07-Feb-25	28-Feb-25	Not Started		PURC	Purchasing Department	BCN2150	BCN2170		Contractor Submits Shop Drawings -																	
				BCN2170	ES Reviews Shop Drawings - Civil BG Construction		6d	03-Mar-25	10-Mar-25	Not Started		ENG.ST.SS	Shodhan Patel	BCN2160	BCN2180		ES Reviews Shop Drawings - Civil B																	
				BCN2180	ES Approves Shop Drawings - Civil BG Construction		6d	11-Mar-25	18-Mar-25	Not Started		ENG.ST.SS	Shodhan Patel	BCN2170	BCN2090		ES Approves Shop Drawings - Civil B																	
				80089926.2.4 Testing Service - Direct Award or Bid		66d	01-Feb-24	03-May-24											03-May-24, 80089926.2.4 Testing Service - Direc															
				80089926.2.4.3 TEST SERVICES - CONTRACTOR OF CHOICE		35d	02-Feb-24	22-Mar-24											22-Mar-24, 80089926.2.4.3 TEST SERVICES - CO															
				A3470	TEST SERVICES - COC - Eversource Provides Spec / RFQ to COC		5d	02-Feb-24	08-Feb-24	Not Started		PURC	Purchasing Department	A3380	A3480		TEST SERVICES - COC - Eversource Provides Spec																	
				A3480	TEST SERVICES - COC - COC Evaluates Spec and Provides Quote		10d	09-Feb-24	23-Feb-24	Not Started		PURC	Purchasing Department	A3470	A3490		TEST SERVICES - COC - COC Evaluates Spec and																	
				A3490	TEST SERVICES - COC - Eversource Reviews Quote from COC		10d	26-Feb-24	08-Mar-24	Not Started		PURC	Purchasing Department	A3480	A3500		TEST SERVICES - COC - Eversource Reviews Quo																	
				A3500	TEST SERVICES - COC - Eversource Awards Contract - PO Issued		10d	11-Mar-24	22-Mar-24	Not Started		PURC	Purchasing Department	A3490	A2950		TEST SERVICES - COC - Eversource Awards Cont																	
				80089926.2.4.01 TEST - SERVICES STAFFING DECISION		66d	01-Feb-24	03-May-24											03-May-24, 80089926.2.4.01 TEST - SERVICES															
				A3380	STAFFING DECISION: EVERSOURCE OR OUTSOURCE BID/COC		1d	01-Feb-24	01-Feb-24	Not Started	PM	PM	Michael P. Rosenberg	P1200, PE1100	A3470, A3510		STAFFING DECISION: EVERSOURCE OR OUTSO																	
				80089926.2.4.01.02 TEST SERVICES - BID PROCESS (?)		65d	02-Feb-24	03-May-24											03-May-24, 80089926.2.4.01.02 TEST SERVICE															
Actual Work Critical Remaining Work Summary Remaining Work Milestone				Page 13 of 16								TASK filter: EMA REPORT - Remaining TJP.												© Oracle Corporation										

Hyde Park BESS - Battery Energy Storage System Solution			BESS - Remaining TJP								19-Jul-23 10:37																																																
Activity ID	Activity Name	Remaining Duration	Start	Finish	Activity Status	Activity Flag	DEPT - DEPARTM	Resources	Predecessors	Successors																																																	
A3510	TEST SERVICES - BID - Eversource provide Spec / RFP	15d	02-Feb-24	23-Feb-24	Not Started		PURC	Purchasing Department	A3380	A3520																																																	
	A3520	TEST SERVICES - BID - Contractors Evaluate RFP and Provide Proposal	15d	26-Feb-24	15-Mar-24	Not Started		PURC	Purchasing Department	A3510	A3530																																																
	A3530	TEST SERVICES - BID - Eversource reviews contractor proposals	15d	18-Mar-24	05-Apr-24	Not Started		PURC	Purchasing Department	A3520	A3540																																																
	A3540	TEST SERVICES - BID - Eversource awards contract - PO Issued	20d	08-Apr-24	03-May-24	Not Started		PURC	Purchasing Department	A3530	A2950																																																
80089926.07 CONSTRUCTION		318d	04-Feb-26	23-Apr-27																																																							
CON1000	Construction	318d	04-Feb-26	23-Apr-27	Not Started																																																						
80089926.07.02 Substation Construction		249d	30-Apr-26	13-Apr-27																																																							
BCN1050	Electrical Outage Start	0d	02-Dec-26		Not Started	OUT	CONS		BT00	BCN1030, DCN1010, DCN1030, A3260																																																	
BCN1030	Equipment Mount and test	15d	02-Dec-26	22-Dec-26	Not Started		CONTR	O&M ALL, LAB ALL	BCN1050, BT00, PR1000, EMAT1230, BCN2090	BCN1040, BCN1020, BCN2190																																																	
BCN1040	M&C cables and/or Sta Service	44d	23-Dec-26	22-Feb-27	Not Started		M&C	M&C ALL (Major Projects)	BCN1030	BCN1020, A-DFR-CN1000, ECN1040, BCN2190																																																	
BCN1020	Install Wiring and Terminate	80d	23-Dec-26	13-Apr-27	Not Started		CONTR	O&M ALL	BCN1040, BCN1030, BCN2080, ECN2080, ECN2080	COMPL1020, COMPL1000																																																	
80089926.07.02.01 Civil Construction		66d	30-Apr-26	30-Jul-26																																																							
80089926.07.02.01.05 Foundations		66d	30-Apr-26	30-Jul-26																																																							
BCN2090	Foundations & Ductbanks	66d	30-Apr-26	30-Jul-26	Not Started		CONTR	O&M ALL, LAB ALL	AT00, PP1000, PHZ1000, CMAT1010, AT0203, BCN2190, BCN1040	BCN1030																																																	
80089926.07.04 UG Line Construction		40d	02-Dec-26	26-Jan-27																																																							
DCN1030	Distribution Outage Start	0d	02-Dec-26		Not Started	OUT	CONS		DT00, BCN1050	DCN1010																																																	
DCN1020	Constr Compl	0d		26-Jan-27	Not Started		O&M		NX9A-NC116, NX9A-NC107, DT00, BCN1040	COMPL1000, NX9701																																																	
DCN1010	Distribution Installation	40d	02-Dec-26	26-Jan-27	Not Started		M&C	M&C ALL (Major Projects), O&M	DCN1030, DT00, BCN1050	DCN1020																																																	
80089926.07.06 P&C Construction		318d	04-Feb-26	23-Apr-27																																																							
ECN1020	Build Remote SCADA screen (Scada Systems/ IT)	10d	04-Feb-26	17-Feb-26	Not Started		DISP	LAB ALL, IT-Technology	ET00, FINCO1010	A-DFR-CN1030																																																	
ECN1040	P&C Start	0d	23-Feb-27		Not Started	OUT	CONS		ET00, OPERM1010, BT00, BCN1040	ECN1010																																																	
ECN1010	P&C Wiring & Equip Testing	44d	23-Feb-27	23-Apr-27	Not Started		LAB	LAB ALL, O&M ALL	ECN1040, ET00, FINCO1010, APP1020	ECN1030, COMPL1000																																																	
ECN1030	Constr Compl - Major Equip In Service	0d		23-Apr-27	Not Started		PM		A-DFR-CN1030, ECN1010, OLD1000	COMPL1000, CSD1050																																																	
80089926.07.06.1 Work to Calibrate & Program DFRs		30d	23-Feb-27	05-Apr-27																																																							
A-DFR-CN1000	Start DFR Work (Digital Fault Recording)	0d	23-Feb-27		Not Started		CONS		A-DFR1040, ET00, ET00, A-DFR1050, A-DFR1060, A-DFR1150, COM1020	A-DFR-CN1010																																																	
A-DFR-CN1030	DFR Pts Installed & Tested	0d		05-Apr-27	Not Started		TEST		ECN1020, A-DFR-CN1010	ECN1030																																																	
A-DFR-CN1020	Program DAU - DFR at S/S	10d	23-Mar-27	05-Apr-27	Not Started		ENG.ST.P&	P&C Engineer	A-DFR-CN1010	COMPL1000																																																	
A-DFR-CN1010	Calibrate & Test - DFR at S/S	30d	23-Feb-27	05-Apr-27	Not Started		CONS	LAB ALL	A-DFR-CN1000	A-DFR-CN1020, A-DFR-CN1030																																																	
80089926.07.07 Telecomm Construction		72d	12-Jan-27	21-Apr-27																																																							
FCN1010	Install Racks, Inner Duct, cable (infrastructure)	4d	23-Feb-27	26-Feb-27	Not Started		CONTR	O&M Central	FT00, PR1000, COM1020, COMMAT1080, BCN1040	FCN1020																																																	
FCN1030	Install Comm Cable (Fiber)	20d	03-Feb-27	02-Mar-27	Not Started		CONTR	Field Communication South	FT00, FCN1020, PR1000, COM1020, COMMAT1080	FCN1040																																																	
Actual Work Critical Remaining Work Summary Remaining Work Milestone															Page 14 of 16															TASK filter: EMA REPORT - Remaining TJP.															© Oracle Corporation														

[illegible]