

Hyde Park BESS - Battery Energy Storage System Solution - Traditional		00: EMA - Remaining (MLJ)							05-Aug-26 12:47												
Activity ID	Activity Name	Remaining Duration	Start	Finish	Activity Status	Activity Flag	DEPT - DEPARTMENT	Resources													
									2027			2028				2029					
									Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3
80089926 Hyde Park BESS - Battery Energy Storage System Solution - Traditional		709	15-Jun-21 A	18-May-29					18-May-29, 80089926												
80089926.01 PROJECT PLANNING & FUNDING		608	15-Jun-21 A	28-Dec-28					28-Dec-28, 80089926.01												
PPF1000	Project Planning & Funding - WBS Summary	608	15-Jun-21 A	28-Dec-28	In Progress		PM		Project Planning & Funding - WBS Summary												
80089926.01.00.0 Level 1 Schedule		608	17-Oct-24 A	28-Dec-28					28-Dec-28, 80089926.01.00.0												
LVL1230	PF 3	0		07-Aug-26	Not Started		ENG.SYS.SYSP		PF 3												
LVL1160	Preliminary Design (Civil Engineering)	30	14-Aug-26	25-Sep-26	Not Started		ENG.ST.SS.CIVL		Preliminary Design (Civil Engineering)												
LVL1620	SDC Approval No. 2	0		01-Oct-26	Not Started		ENG.SYS.SYSP		SDC Approval No. 2												
LVL1070	Siting Determination	50	17-Oct-24 A	13-Oct-26	In Progress		SITING		Siting Determination												
LVL1140	Preliminary Design (Substation Engineering)	60	24-Mar-26	27-Oct-26	In Progress		ENG.ST.SS.ELEC		Preliminary Design (Substation Engineering)												
LVL1190	Siting (Petition & Application) Filed	0		10-Dec-26	Not Started		SITING		Siting (Petition & Application) Filed												
LVL1180	Article 80E & Conditional User Permit Preparations	61	14-Sep-26	10-Dec-26	Not Started		SITING		Article 80E & Conditional User Permit Preparations												
LVL1150	Preliminary Design (P&C Engineering)	65	14-Sep-26	16-Dec-26	Not Started		ENG.ST.P&C.P&I		Preliminary Design (P&C Engineering)												
LVL1300	Full Funding	0		08-Jan-27	Not Started		ENG.SYS.SYSP		Full Funding												
LVL1590	Technical Documents (Civil Engineering)	157	16-Dec-25	19-Mar-27	In Progress		ENG.ST.SS.CIVL		Technical Documents (Civil Engineering)												
LVL1240	Detailed Engineering (Substation Engineering)	110	11-Jan-27	16-Jun-27	Not Started		ENG.ST.SS.ELEC		Detailed Engineering (Substation Engineering)												
LVL1510	Survey (Distribution)	220	08-Jun-26 A	17-Jun-27	In Progress		ROW		Survey (Distribution)												
LVL1220	Detailed Engineering (Civil Engineering)	90	23-Feb-27	29-Jun-27	Not Started		ENG.ST.SS.CIVL		Detailed Engineering (Civil Engineering)												
LVL1260	IFC Engineering (Substation Engineering)	15	17-Jun-27	07-Jul-27	Not Started		ENG.ST.SS.ELEC		IFC Engineering (Substation Engineering)												
LVL1290	IFC Engineering (Civil Engineering)	25	30-Jun-27	03-Aug-27	Not Started		ENG.ST.SS.CIVL		IFC Engineering (Civil Engineering)												
LVL1250	Environmental Licensing & Permitting (EL&P)	255	31-Aug-26	02-Sep-27	Not Started		ENG.ENV		Environmental Licensing & Permitting (EL&P)												
LVL1610	Procurement of Long Lead Material - Breakers	280	10-Aug-26	17-Sep-27	Not Started		MTRL		Procurement of Long Lead Material - Breakers												
LVL1210	Detailed Engineering (P&C Engineering)	70	17-Jun-27	23-Sep-27	Not Started		ENG.ST.P&C.P&I		Detailed Engineering (P&C Engineering)												
LVL1280	IFC Engineering (P&C Engineering)	35	24-Sep-27	15-Nov-27	Not Started		ENG.ST.P&C.P&I		IFC Engineering (P&C Engineering)												
LVL1350	Constructor(s) of Choice	234	17-Dec-26	19-Nov-27	Not Started		PM		Constructor(s) of Choice												
LVL1360	Procurement of Long Lead Material - BESS	354	11-Mar-26	28-Dec-27	In Progress		MTRL		Procurement of Long Lead Material - BESS												
LVL1270	Article 80E (7 Mos) & ZBA (5 Mos) Review/Approval	280	11-Dec-26	20-Jan-28	Not Started		SITING		Article 80E (7 Mos) & ZBA (5 Mos) Review/Approval												
LVL1310	Construction - Civil/Site Development	110	28-Feb-28	01-Aug-28	Not Started		CONTR.CIVIL		Construction - Civil/Site Development												
LVL1370	Balance of Materials & Equipment	494	24-Aug-26	07-Aug-28	Not Started		MTRL		Balance of Materials & Equipment												
LVL1550	Procurement of Long Lead Material - GSU Transformer	400	11-Jan-27	07-Aug-28	Not Started		MTRL		Procurement of Long Lead Material - GSU Transformer												
LVL1400	Construction - Distribution	140	13-Mar-28	27-Sep-28	Not Started		ENG.D.LINE.UG		Construction - Distribution												
LVL1320	ISD	0		28-Dec-28	Not Started		PM		ISD												
LVL1390	Construction - BESS/Station Construction	168	01-May-28	28-Dec-28	Not Started		CONTR.ELECT		Construction - BESS/Station Construction												
80089926.01.01 T-Minus Milestones		733	25-Sep-26	27-Sep-28					27-Sep-28, 80089926.01.01												
80089926.01.01.01 Civil T-Minus Milestones		520	25-Sep-26	28-Feb-28					28-Feb-28, 80089926.01.01.01 Civil T-Minus Milestones												
AT2605	Preliminary Design / Engineering Completed Civil - Site Plan	0		25-Sep-26	Not Started		ENG.ST.SS.CIVL		Preliminary Design / Engineering Completed Civil - Site Plan												
AT0814	Civil Construction Contracts Awarded - Civil BG	0		27-Oct-26	Not Started		PURC		Civil Construction Contracts Awarded - Civil BG												
AT0401	Civil Long Lead Items Delivered	0		24-Mar-27	Not Started		VEND		Civil Long Lead Items Delivered												
AT1811	Detail Design/Engineering Completed - Civil	0		29-Jun-27	Not Started		ENG.ST.SS.CIVL		Detail Design/Engineering Completed - Civil												
AT0805C	IFC - Civil (BG)	0		03-Aug-27	Not Started		ENG.ST.SS.CIVL		IFC - Civil (BG)												
AT1030	Change: ISO I.3.9 (PPA) Approval of Project	0		21-Oct-27	Not Started		ENG.SYS.SYSP		Change: ISO I.3.9 (PPA) Approval of Project												
AT0801	Environmental & Local Permits Received	0		20-Jan-28	Not Started		PM		Environmental & Local Permits Received												
AT0203	Civil ConstrAuth Notice (CAN) completed [go/ no go]	0		03-Feb-28	Not Started		PM		Civil ConstrAuth Notice (CAN) completed [go/ no go]												
AT00	T-00 Construction Start - CIVIL	0	28-Feb-28*		Not Started		PM		T-00 Construction Start - CIVIL												
80089926.01.01.02 Electrical T-Minus Milestones		715	13-Oct-26	27-Sep-28					27-Sep-28, 80089926.01.01.02 Electrical T-Minus Milestones												
BT2605	Electrical Preliminary Design Complete	0		13-Oct-26	Not Started		ENG.ST.SS.ELEC		Electrical Preliminary Design Complete												
BT2404	Assign Sta Tech (Comissioning) Engineer	0		13-Oct-26	Not Started		ENG.ST.SS.ELEC		Assign Sta Tech (Comissioning) Engineer												
BT0814	Electrical Construction Contracts Awarded - Electrical AG	0		02-Jun-27	Not Started		PURC		Electrical Construction Contracts Awarded - Electrical AG												
BT1811	ELECTRICAL - Detail Design Complete	0		16-Jun-27	Not Started		ENG.ST.SS.ELEC		ELECTRICAL - Detail Design Complete												
BT0805E	IFC - Electrical (AG)	0		07-Jul-27	Not Started		ENG.ST.SS.ELEC		IFC - Electrical (AG)												
BT0805	Electrical Final Engineering Issued for Construction W/BOM	0		07-Jul-27	Not Started		ENG.ST.SS.ELEC		Electrical Final Engineering Issued for Construction W/BOM												
BT2625	Electrical Long Lead Items Delivered - AC STATION TRANSFORMER	0		19-Aug-27	Not Started		VEND		Electrical Long Lead Items Delivered - AC STATION TRANSFORMER												
Remaining Level of Effort		Actual Work		Critical Remaining Work		Page 1 of 11										TASK filter: NOT CLOSED.					
Actual Level of Effort		Remaining Work		Milestone												© Oracle Corporation					

Hyde Park BESS - Battery Energy Storage System Solution - Traditional			00: EMA - Remaining (MLJ)							05-Aug-26 12:47													
Activity ID		Activity Name	Remaining Duration	Start	Finish	Activity Status	Activity Flag	DEPT - DEPARTMENT	Resources														
										2027			2028				2029						
										Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	
	BT0401	Electrical Long Lead Items Delivered - BESS	0		28-Dec-27	Not Started		VEND								◆	Electrical Long Lead Items Delivered - BESS						
	BT0801	Environmental & Local Permits Received	0		20-Jan-28	Not Started		PM								◆	Environmental & Local Permits Received						
	BT0203	Electrical Constr Auth Notice (CAN) completed [go/ no go]	0		03-Feb-28	Not Started		PM								◆	Electrical Constr Auth Notice (CAN) completed						
	BT00	T-00 Construction Start ELECTRICAL	0	01-May-28*		Not Started		PM								◆	T-00 Construction Start ELECTRICAL						
	BT2635	Electrical Long Lead Items Delivered - GSU BATTERY TRANSFORMER	0		07-Aug-28	Not Started		VEND									◆	Electrical Long Lead Items De					
	AT3011	Notify ISO-NE of BESS Power up / tie in	0		27-Sep-28	Not Started		ENG.SYS.SYSP									◆	Notify ISO-NE of BESS P					
	80089926.01.01.06 P&C T-Minus Milestones			518	16-Dec-26	18-May-28																	
	ET2605	P&C Preliminary Design Complete	0		16-Dec-26	Not Started		ENG.ST.P&C.P&i									◆	P&C Preliminary Design Complete					
	ET0901	Protection System Data - OP-24 Requirement (Tie to First Start of Construction(T-00) that requires an O	0		20-Jan-27	Not Started		ENG.ST.P&C.P&i									◆	Protection System Data - OP-24 Requirement (Tie to First Start of Construction					
	ET1811	P&C Detail Design Complete	0		23-Sep-27	Not Started		ENG.ST.P&C.P&i									◆	P&C Detail Design Complete					
	ET0805P	IFC - P&C	0		15-Nov-27	Not Started		ENG.ST.P&C.P&i									◆	IFC - P&C					
	ET08141	P&C Construction Contracts Awarded - P&C	0		15-Nov-27	Not Started		PURC									◆	P&C Construction Contracts Awarded - P&C					
	ET0805	P&C Final Engineering Issued for Construction W/BOM	0		15-Nov-27	Not Started		ENG.ST.P&C.P&i									◆	P&C Final Engineering Issued for Construction W/BO					
	ET0404	P&C Relay Settings "Issued for Construction"	0		04-Jan-28	Not Started		ENG.ST.P&C.P&i									◆	P&C Relay Settings "Issued for Construction"					
	ET0602	Units of Property issued to Plant Accounting	0		03-Feb-28	Not Started		PM									◆	Units of Property issued to Plant Accounting					
	ET0203	P&C - Constr Auth Notice (CAN) completed [go/ no go]	0		03-Feb-28	Not Started		PM									◆	P&C - Constr Auth Notice (CAN) completed [g					
	ET00	T-00 Construction Start P&C	0	18-May-28*		Not Started		PM									◆	T-00 Construction Start P&C					
	80089926.01.01.07 Telecomm T-Milestones			474	23-Feb-27	12-Jun-28																	
	FT2605	Communication Preliminary Design Complete	0		23-Feb-27	Not Started		ENG.ST.SUBTEC									◆	Communication Preliminary Design Complete					
	FT0203	Communication Constr Auth Notice (CAN) completed [go/ no go]	0		24-Mar-27	Not Started		PM									◆	Communication Constr Auth Notice (CAN) completed [go/ no go]					
	FT1811	Communication Detail Design Complete	0		21-Jul-27	Not Started		ENG.ST.SUBTEC									◆	Communication Detail Design Complete					
	FT0814	Communication Construction Contracts Awarded - Comm	0		21-Jul-27	Not Started		PURC									◆	Communication Construction Contracts Awarded - Comm					
	FT0401	Telecom Materials Delivered - GE JMUX	0		04-Aug-27	Not Started		VEND									◆	Telecom Materials Delivered - GE JMUX					
	FT0805M	IFC - Communications	0		05-Nov-27	Not Started		ENG.ST.SUBTEC									◆	IFC - Communications					
	FT0805	Communications Final Engineering Issued for Construction W/BOM	0		05-Nov-27	Not Started		ENG.ST.SUBTEC									◆	Communications Final Engineering Issued for Constr					
	FT00	T-00 Construction Start Comm Work	0	12-Jun-28*		Not Started		PM									◆	T-00 Construction Start Comm Wo					
	80089926.01.01.08 Distribution T-Milestones			474	10-Nov-26	28-Feb-28																	
	GT2605	Distribution Conduit Sketch Engineering & Design Complete	0		10-Nov-26	Not Started		ENG.D.ENG.ENG									◆	Distribution Conduit Sketch Engineering & Design Complete					
	GT1811	Distribution - Cable Design Complete	0		10-Nov-26	Not Started		ENG.D.ENG.ENG									◆	Distribution - Cable Design Complete					
	GT0401	Distribution Long Lead Items Delivered	0		16-Jun-27	Not Started		VEND									◆	Distribution Long Lead Items Delivered					
	GT0814	Distribution Construction Contracts Awarded	0		17-Jun-27	Not Started		PURC									◆	Distribution Construction Contracts Awarded					
	GT0801	Environmental & Local Permits Received	0		20-Jan-28	Not Started		PM									◆	Environmental & Local Permits Received					
	GT0203	Distribution Constr Auth Notice (CAN) completed [go/ no go]	0		03-Feb-28	Not Started		PM									◆	Distribution Constr Auth Notice (CAN) comple					
	GT00	T-00 Construction Start Distribution	0	28-Feb-28*		Not Started		PM									◆	T-00 Construction Start Distribution					
	80089926.01.02 Project Funding			109	25-Jun-26 A	08-Jan-27																	
	80089926.01.02.03 Solution Design Committee			38	07-Jul-26 A	01-Oct-26																	
	80089926.01.02.03.2 Solution Design Committee - No 2			38	07-Jul-26 A	01-Oct-26																	
	SDC2010	Develop Soultions Selection Form (SSF) - No 2	16	07-Jul-26 A	31-Aug-26	In Progress		ENG.SYS.SYSP	Amsa Mangga		█	Develop Soultions Selection Form (SSF) - No 2											
	SDC2020	Develop Planning Grade Estimate (-25%+50% SDC) - No 2	20	17-Aug-26	14-Sep-26	Not Started	EST-SDC	ENG.BQA.EST	Justin R. Nidemo		█	Develop Planning Grade Estimate (-25%+50% SDC) - No 2											
	SDC2030	Solution Design Committee (SDC) Approval - No 2	1	17-Sep-26	17-Sep-26	Not Started		ENG.SYS.SYSP	Amsa Mangga, Adan			Solution Design Committee (SDC) Approval -No 2											
	SDC2050	System Planning Address Final Comments from Solution Design Committee (SDC) Approval - No 2	10	18-Sep-26	01-Oct-26	Not Started	SDC	ENG.SYS.SYSP	Amsa Mangga, Mela		█	System Planning Address Final Comments from Solution Design Committee (SDC) App											
	80089926.01.02.1 Partial Funding - No 3 - Switchgear			5	25-Jun-26 A	07-Aug-26																	
	80089926.01.02.1.02 Power Plan - PF			5	25-Jun-26 A	07-Aug-26																	
	PF1060	Partial Funding No 3 - PowerPlan Approval	5	25-Jun-26 A	07-Aug-26	In Progress	PPA-PF	ENG.SYS.SYSP	Amsa Mangga		█	Partial Funding No 3 - PowerPlan Approval											
	80089926.01.02.05 Full Funding			59	14-Oct-26	08-Jan-27																	
	DE1900	Conduct Detail Constructability Walk Down	1	14-Oct-26	14-Oct-26	Not Started		PM	Adam S. Kelley			Conduct Detail Constructability Walk Down											
	DE1800	Review Detail Siting & Permitting (If Required)	1	15-Oct-26	15-Oct-26	Not Started		SITING	Leah Zambernardi			Review Detail Siting & Permitting (If Required)											
	DE1700	Conduct Initial Risk Management & SCLL Review (Project Initiator & PM)	4	16-Oct-26	21-Oct-26	Not Started		ENG.SYS.SYSP	Amsa Mangga, Adan		█	Conduct Initial Risk Management & SCLL Review (Project Initiator & PM)											
	DE2000	Project Constructability Review	5	22-Oct-26	28-Oct-26	Not Started		CONS	Joseph F. Didomenic		█	Project Constructability Review											
	PAFF1310	Prepare PAF Document - Full Funding	20	14-Oct-26	10-Nov-26	Not Started		ENG.SYS.SYSP	Amsa Mangga		█	Prepare PAF Document - Full Funding											
DE1600	Create Planning Grade Estimate (+/-25% Full Funding)	10	29-Oct-26	12-Nov-26	Not Started	EST-FUL	ENG.BQA.EST	Justin R. Nidemo		█	Create Planning Grade Estimate (+/-25% Full Funding)												
Remaining Level of Effort			Actual Work			Critical Remaining Work																	
Actual Level of Effort			Remaining Work			◆ Milestone			Page 2 of 11														
									TASK filter: NOT CLOSED.														
									© Oracle Corporation														

Hyde Park BESS - Battery Energy Storage System Solution - Traditional			00: EMA - Remaining (MLJ)					05-Aug-26 12:47																
Activity ID		Activity Name			Remaining Duration	Start	Finish	Activity Status	Activity Flag	DEPT - DEPARTMENT	Resources													
												2027			2028				2029					
												Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3
		80089926.03.01.05 US Environmental Protection Agency (EPA)			54	16-Jun-27	30-Aug-27																	
		80089926.03.01.05.09 National Pollutant Discharge Elimination System			54	16-Jun-27	30-Aug-27																	
		ENV1440 Site Contractor Hired by Eversource			5	30-Jun-27	06-Jul-27	Not Started		ENG.ENV.ENV	Christopher Newhall,													
		ENV1450 Develop SWPPP			30	16-Jun-27	27-Jul-27	Not Started		ENG.ENV.ENV	Christopher Newhall,													
		ENV1460 Draft SWPPP Issued for Internal Review			0		27-Jul-27	Not Started		ENG.ENV.ENV														
		ENV1470 Eversource Review			5	28-Jul-27	03-Aug-27	Not Started		ENG.ENV.ENV	Christopher Newhall,													
		ENV1480 Finalize SWPPP			5	04-Aug-27	10-Aug-27	Not Started		ENG.ENV.ENV	Christopher Newhall,													
		ENV1490 File eNOI with EPA for Coverage Under NPDES CGP			0		10-Aug-27	Not Started		ENG.ENV.ENV														
		ENV1500 EPA Review			14	11-Aug-27	30-Aug-27	Not Started		ENG.ENV.ENV	Christopher Newhall,													
		ENV1510 Authorization Recieved for Coverage Under NPDES CGP			0		30-Aug-27	Not Started		ENG.ENV.ENV														
		80089926.03.01.06 US Fish and Wildlife / US Marine Fisheries			15	14-Oct-26	03-Nov-26																	
		ENV1600 Develop/Finalize USFWS IPaC Consultation			5	14-Oct-26	20-Oct-26	Not Started		ENG.ENV.ENV	Christopher Newhall,													
		ENV1610 File USFWS IPaC Consultation			0		20-Oct-26	Not Started		ENG.ENV.ENV														
		ENV1620 USFWS Review			5	21-Oct-26	27-Oct-26	Not Started		ENG.ENV.ENV	Christopher Newhall,													
		ENV1630 Convert Consistency Letter to Concurrence Letter (if Determination is May Affect, Not Likely to Adversel			5	28-Oct-26	03-Nov-26	Not Started		ENG.ENV.ENV	Christopher Newhall,													
		80089926.03.03 State Approvals & Permits			255	28-Aug-26	02-Sep-27																	
		80089926.03.03.1 Project Notification Form (PNF) for State Register of Historic Places			73	14-Oct-26	29-Jan-27																	
		ENV2220 Develop MHC Project Notification Form (PNF) and Culteral Respources Assessment Report			30	14-Oct-26	25-Nov-26	Not Started		ENG.ENV.ENV	Christopher Newhall,													
		ENV2230 DRAFT MHC PNF and Culteral Resources Assesment Report for Internal Review			5	27-Nov-26	03-Dec-26	Not Started		ENG.ENV.ENV	Christopher Newhall,													
		ENV2240 Eversource Review MCH PMF and Culteral Resources Assessment Report			5	04-Dec-26	10-Dec-26	Not Started		ENG.ENV.ENV	Christopher Newhall,													
		ENV2250 Finalize MHC PNF and Cultural Resources Assessment Report			3	11-Dec-26	15-Dec-26	Not Started		ENG.ENV.ENV	Christopher Newhall,													
		ENV2260 File MHC PNF and Cultural Resources Assesment Report (also submit to THPO's for Projects with fedei			0		15-Dec-26	Not Started		ENG.ENV.ENV														
		ENV2270 MHC Review (and THPOs review as applicable)			30	16-Dec-26	29-Jan-27	Not Started		ENG.ENV.ENV	Christopher Newhall,													
		ENV2280 Recieve Determination Letter Response from MHC (and THPOs as Applicable)			0		29-Jan-27	Not Started		ENG.ENV.ENV														
		80089926.03.03.3 Remediation Abatement Measure (RAM) under Massachusetts Contingency Plan (MCP)			25	22-Mar-27	23-Apr-27																	
		PHZ1060 Prepare & Submit - Remediation Abatement Measure (RAM) under Massachusetts Contingency Plan (M			25	22-Mar-27	23-Apr-27	Not Started		ENG.ENV.ENV	Christopher Newhall,													
		PHZ1070 RAM Plan Submitted to MA DEP - Remediation Abatement Measure (RAM) under Massachusetts Con			0		23-Apr-27	Not Started		ENG.ENV.ENV														
		80089926.03.03.23 MassDEP Landfill Post-Closure			255	28-Aug-26	02-Sep-27																	
		80089926.03.03.23.1 MassDEP Landfill Post-Closure Use Permit BWP SW45			60	28-Aug-26	25-Nov-26																	
		ENV1200 Recieve Geotech Boring Plan Prior to Developing Permit			0		28-Aug-26	Not Started		ENG.ENV.ENV														
		ENV1201 Draft SW45 Pre-Construction Notice for Geotech Borings			5	31-Aug-26	04-Sep-26	Not Started		ENG.ENV.ENV	Christopher Newhall,													
		ENV1202 Eversource Review SW45			5	08-Sep-26	14-Sep-26	Not Started		ENG.ENV.ENV	Christopher Newhall,													
		ENV1203 Finalize SW45			5	15-Sep-26	21-Sep-26	Not Started		ENG.ENV.ENV	Christopher Newhall,													
		ENV1204 File SW45			0		21-Sep-26	Not Started		ENG.ENV.ENV														
		ENV1205 MassDEP Review SW45			45	22-Sep-26	25-Nov-26	Not Started		ENG.ENV.ENV	Christopher Newhall,													
		ENV1206 MassDEP Review Approval SW45			0		25-Nov-26	Not Started		ENG.ENV.ENV														
		80089926.03.03.23.2 MassDEP Post-Closure Use Permit (PCUP) BWP SW37			118	22-Mar-27	02-Sep-27																	
		ENV1300 Draft Post-Closure Use Permit (PCUP) for Modification of a Closed Landfill			30	22-Mar-27	30-Apr-27	Not Started		ENG.ENV.ENV	Christopher Newhall,													
		ENV1301 Eversource Review PCUP			14	03-May-27	20-May-27	Not Started		ENG.ENV.ENV	Christopher Newhall,													
		ENV1302 Finalize PCUP			14	21-May-27	10-Jun-27	Not Started		ENG.ENV.ENV	Christopher Newhall,													
		ENV1303 File PCUP			0		10-Jun-27	Not Started		ENG.ENV.ENV														
		ENV1304 MassDEP Review PCUP			60	11-Jun-27	02-Sep-27	Not Started		ENG.ENV.ENV	Christopher Newhall,													
		ENV1305 MassDEP Review Approval PCUP			0		02-Sep-27	Not Started		ENG.ENV.ENV														
		80089926.03.03.23.3 Soil and Groundwater Management Plan (SGMP)			77	25-Nov-26	19-Mar-27																	
		ENV1400 Recieve Geotech Boring Plan Prior to Developing Permit			0		25-Nov-26	Not Started		ENG.ENV.ENV														
		ENV1401 Determine Need for Soil & Groundwater Sampling			5	27-Nov-26	03-Dec-26	Not Started		ENG.ENV.ENV	Christopher Newhall,													
		ENV1402 Develop Soil & Groundwater Samplin Plan			7	04-Dec-26	14-Dec-26	Not Started		ENG.ENV.ENV	Christopher Newhall,													
		ENV1403 Conduct Field Work for Soil & Groundwater Characterization			60	15-Dec-26	12-Mar-27	Not Started		ENG.ENV.ENV	Christopher Newhall,													
		ENV1404 Develop SGMP			14	23-Feb-27	12-Mar-27	Not Started		ENG.ENV.ENV	Christopher Newhall,													
		ENV1405 Eversource Review SGMP			5	15-Mar-27	19-Mar-27	Not Started		ENG.ENV.ENV	Christopher Newhall,													
		ENV1406 Finalize SGMP			5	15-Mar-27	19-Mar-27	Not Started		ENG.ENV.ENV	Christopher Newhall,													

Hyde Park BESS - Battery Energy Storage System Solution - Traditional			00: EMA - Remaining (MLJ)						05-Aug-26 12:47															
Activity ID		Activity Name			Remaining Duration	Start	Finish	Activity Status	Activity Flag	DEPT - DEPARTMENT	Resources													
												2027			2028				2029					
												Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3
		80089926.03.03.24 Plume Analysis			120	27-Nov-26	19-May-27					19-May-27, 80089926.03.03.24: Plume Analysis												
		80089926.03.03.24.1 Conceptual Site Model (Sampling Locations & Permit)			120	27-Nov-26	19-May-27					19-May-27, 80089926.03.03.24.1 Conceptual Site Model (Sampling Locations & Permit)												
	PA1010	Plume Analysis - Initial Planning & Mobilization			10	27-Nov-26	10-Dec-26	Not Started		ENG.ENV.ENV	Christopher Newhall,	Plume Analysis - Initial Planning & Mobilization												
	PA1020	Plume Analysis - Field Sampling			10	11-Dec-26	24-Dec-26	Not Started		ENG.ENV.ENV	Christopher Newhall,	Plume Analysis - Field Sampling												
	PA1030	Plume Analysis - Laboratory Analysis			20	28-Dec-26	26-Jan-27	Not Started		ENG.ENV.ENV	Christopher Newhall,	Plume Analysis - Laboratory Analysis												
	PA1040	Plume Analysis - Data Interpretation & Modeling			60	27-Jan-27	21-Apr-27	Not Started		ENG.ENV.ENV	Christopher Newhall,	Plume Analysis - Data Interpretation & Modeling												
	PA1050	Plume Analysis - Report Draft & Review			20	22-Apr-27	19-May-27	Not Started		ENG.ENV.ENV	Christopher Newhall,	Plume Analysis - Report Draft & Review												
		80089926.03.04 Local Approvals & Permits			42	13-Oct-26	14-Dec-26					14-Dec-26, 80089926.03.04 Local Approvals & Permits												
		80089926.03.04.4 Stormwater Permit - BWSC			42	13-Oct-26	14-Dec-26					14-Dec-26, 80089926.03.04.4 Stormwater Permit - BWSC												
	ENV1010	Permit Drawings and Stormwater Management Report Provided by Design Engineers w/MA-Registered			0		13-Oct-26	Not Started		ENG.ENV.ENV		Permit Drawings and Stormwater Management Report Provided by Design Engineers w/MA-Registered												
	ENV1020	Permit Application Preperation			5	14-Oct-26	20-Oct-26	Not Started		ENG.ENV.ENV	Christopher Newhall,	Permit Application Preperation												
	ENV1030	DRAFT Permit Application Issued for Internal Review			0		20-Oct-26	Not Started		ENG.ENV.ENV		DRAFT Permit Application Issued for Internal Review												
	ENV1040	Eversource Review			5	21-Oct-26	27-Oct-26	Not Started		ENG.ENV.ENV	Christopher Newhall,	Eversource Review												
	ENV1050	Finalize Permit Application			2	28-Oct-26	29-Oct-26	Not Started		ENG.ENV.ENV	Christopher Newhall,	Finalize Permit Application												
	ENV1070	File Permit Application			0		29-Oct-26	Not Started		ENG.ENV.ENV		File Permit Application												
	ENV1080	Agency Review - Stormwater Permit - BWSC			30	30-Oct-26	14-Dec-26	Not Started		ENG.ENV.ENV	Christopher Newhall,	Agency Review - Stormwater Permit - BWSC												
	ENV1090	Issuance of Permit			0		14-Dec-26	Not Started		ENG.ENV.ENV		Issuance of Permit												
		80089926.04 SITING APPROVALS / PERMITS / PROJECT SERVICES			454	02-Aug-23	18-May-28					18-May-28, 80089926.04 SITING APPROVALS / PERMITS / PROJECT SERVICES												
	SIT1010	Eng'g Services for Siting Support (Surveys, prep dwgs, field feasibility studies)			39	24-Mar-25	25-Sep-26	In Progress		SITING	Leah Zambemardi	Eng'g Services for Siting Support (Surveys, prep dwgs, field feasibility studies)												
	3670	Document Development and Internal Review for Application Filing to the ISD/BPDA/ZBA			41	20-Feb-25	29-Sep-26	In Progress		SITING	Leah Zambemardi	Document Development and Internal Review for Application Filing to the ISD/BPDA/ZBA												
	SIT1000	Siting Approvals / Permits / Project Services - WBS Summary			454	02-Aug-23	18-May-28	In Progress		SITING		Siting Approvals / Permits / Project Services - WBS Summary												
		80089926.04.02 Regional Approvals			345	11-Jan-27	18-May-28					18-May-28, 80089926.04.02 Regional Approvals												
		80089926.04.02.01 ISO Technical Approval (I.3.9)			345	11-Jan-27	18-May-28					18-May-28, 80089926.04.02.01 ISO Technical Approval (I.3.9)												
		80089926.04.02.01.02 ISO I.3.9			345	11-Jan-27	18-May-28					18-May-28, 80089926.04.02.01.02 ISO I.3.9												
		80089926.04.02.01.02.1 System Impact Study			100	11-Jan-27	02-Jun-27					02-Jun-27, 80089926.04.02.01.02.1 System Impact Study												
	ISO1240	Perform System Impact Study (SIS) Short Circuit Study			100	11-Jan-27	02-Jun-27	Not Started		ENG.ST.P&C.P&I	Benjamin A. Franco	Perform System Impact Study (SIS) Short Circuit Study												
		80089926.04.02.01.02.2 Soln Pkg & Estimate			63	03-Jun-27	30-Aug-27					30-Aug-27, 80089926.04.02.01.02.2 Soln Pkg & Estimate												
	ISO1130	Solution Pkg revised, -25/ +25 Estimate Complete - Distribution Syst Planning			0		30-Aug-27	Not Started		ENG.SYS.SYSP		Solution Pkg revised, -25/ +25 Estimate Complete - Distribution Syst Planning												
	ISO1120	Revise Solution Pkg, -25/ +25 Estimate - Distribution Syst Planning			63	03-Jun-27	30-Aug-27	Not Started		ENG.SYS.SYSP	Amsa Mangga	Revise Solution Pkg, -25/ +25 Estimate - Distribution Syst Planning												
		80089926.04.02.01.02.4 Reliability Committee			36	31-Aug-27	21-Oct-27					21-Oct-27, 80089926.04.02.01.02.4 Reliability Committee												
	ISO1180	Reliability Committee (RC) Review/ Recommendation			21	31-Aug-27	29-Sep-27	Not Started		ENG.SYS.SYSP	Melanie Bennett	Reliability Committee (RC) Review/ Recommendation												
	ISO1190	Final Report/ Presentation			15	30-Sep-27	21-Oct-27	Not Started		ENG.SYS.SYSP	Melanie Bennett	Final Report/ Presentation												
		80089926.04.02.01.02.5 P&C NPCC Directory 4			165	24-Sep-27	18-May-28					18-May-28, 80089926.04.02.01.02.5 P&C NPCC Directory 4												
	NPCC1090	Approve Application Diagram, One Lines, BOM, Floor Plan (Preliminary P&C IFC)			1	24-Sep-27	24-Sep-27	Not Started		ENG.ST.P&C.P&I	Benjamin A. Franco	Approve Application Diagram, One Lines, BOM, Floor Plan (Preliminary P&C IFC)												
	NPCC1000	Compile Support Drawings Package - NPCC Directory 4 Submittal			5	27-Sep-27	01-Oct-27	Not Started		ENG.ST.P&C.P&I	Benjamin A. Franco	Compile Support Drawings Package - NPCC Directory 4 Submittal												
	NPCC1010	Complete D4 Form (PSRF) - NPCC Directory 4 Submittal			2	04-Oct-27	05-Oct-27	Not Started		ENG.ST.P&C.P&I	Benjamin A. Franco	Complete D4 Form (PSRF) - NPCC Directory 4 Submittal												
	NPCC1020	Complete Cover Letter- NPCC Directory 4 Submittal			3	06-Oct-27	08-Oct-27	Not Started		ENG.ST.P&C.P&I	Benjamin A. Franco	Complete Cover Letter- NPCC Directory 4 Submittal												
	NPCC1030	Develop + Provide Power Point Presentation - NPCC Directory 4 Submittal			5	12-Oct-27	18-Oct-27	Not Started		ENG.ST.P&C.P&I	Benjamin A. Franco	Develop + Provide Power Point Presentation - NPCC Directory 4 Submittal												
	NPCC1040	Reivew & Comment - NPCC Directory 4 Submittal			3	19-Oct-27	21-Oct-27	Not Started		ENG.ST.P&C.P&I	Benjamin A. Franco	Reivew & Comment - NPCC Directory 4 Submittal												
	NPCC1050	Submit NPCC Directory 4 Submittal			1	22-Oct-27	22-Oct-27	Not Started		ENG.ST.P&C.P&I	Benjamin A. Franco	Submit NPCC Directory 4 Submittal												
	NPCC1060	Receive Approval (30 Day Lead Time) - NPCC Directory 4 Submittal			30	25-Oct-27	07-Dec-27	Not Started		ENG.ST.P&C.P&I	Benjamin A. Franco	Receive Approval (30 Day Lead Time) - NPCC Directory 4 Submittal												
	NPCC1080	Begin P/C Construction			1	18-May-28	18-May-28	Not Started		ENG.ST.P&C.P&I	Benjamin A. Franco	Begin P/C Construction												
		80089926.04.04 Local Approvals And Permits			365	10-Aug-26	20-Jan-28					20-Jan-28, 80089926.04.04 Local Approvals And Permits												
		80089926.04.04.09 Special Use Article 80 or Conditional Use Permit			140	12-Jan-27	29-Jul-27					29-Jul-27, 80089926.04.04.09 Special Use Article 80 or Conditional Use Permit												
	BD1040	Local Siting Review Article 80E Application			140	12-Jan-27	29-Jul-27	Not Started		SITING	Leah Zambemardi	Local Siting Review Article 80E Application												
	BD1050	BPDA Article 80E Approved			0		29-Jul-27	Not Started		SITING		BPDA Article 80E Approved												
		80089926.04.04.11 Zoning / Planning Board			365	10-Aug-26	20-Jan-28					20-Jan-28, 80089926.04.04.11 Zoning / Planning Board												
	FCN2200	Leidos Siting Fire Safety Plan			40	10-Aug-26	05-Oct-26	Not Started		ENG.ST.SS.ELEC	Leidos Engineering, Inc	Leidos Siting Fire Safety Plan												
	FCN2170	VHB Prepare Preliminary Visual Simulations & Landscape Plans			20	14-Sep-26	09-Oct-26	Not Started		SITING	VHB - Siting/Env/etc	VHB Prepare Preliminary Visual Simulations & Landscape Plans												
	FCN2210	VHB Vendor Prepare Preliminary Traffic Management Plans			20	15-Sep-26	13-Oct-26	Not Started		SITING	VHB - Siting/Env/etc	VHB Vendor Prepare Preliminary Traffic Management Plans												
	FCN2180	ES Review and Approve Visual Renderings, Landscape & Traffic Management Plans			10	27-Oct-26	09-Nov-26	Not Started		SITING	Leah Zambemardi	ES Review and Approve Visual Renderings, Landscape & Traffic Management Plans												
		80089926.04.04.11 Zoning / Planning Board			365	10-Aug-26	20-Jan-28					20-Jan-28, 80089926.04.04.11 Zoning / Planning Board												
	FCN2200	Leidos Siting Fire Safety Plan			40	10-Aug-26	05-Oct-26	Not Started		ENG.ST.SS.ELEC	Leidos Engineering, Inc	Leidos Siting Fire Safety Plan												
	FCN2170	VHB Prepare Preliminary Visual Simulations & Landscape Plans			20	14-Sep-26	09-Oct-26	Not Started		SITING	VHB - Siting/Env/etc	VHB Prepare Preliminary Visual Simulations & Landscape Plans												
	FCN2210	VHB Vendor Prepare Preliminary Traffic Management Plans			20	15-Sep-26	13-Oct-26	Not Started		SITING	VHB - Siting/Env/etc	VHB Vendor Prepare Preliminary Traffic Management Plans												
	FCN2180	ES Review and Approve Visual Renderings, Landscape & Traffic Management Plans			10	27-Oct-26	09-Nov-26	Not Started		SITING	Leah Zambemardi	ES Review and Approve Visual Renderings, Landscape & Traffic Management Plans												
		80089926.04.04.11 Zoning / Planning Board			365	10-Aug-26	20-Jan-28					20-Jan-28, 80089926.04.04.11 Zoning / Planning Board												
	FCN2200	Leidos Siting Fire Safety Plan			40	10-Aug-26	05-Oct-26	Not Started		ENG.ST.SS.ELEC	Leidos Engineering, Inc	Leidos Siting Fire Safety Plan												
	FCN2170	VHB Prepare Preliminary Visual Simulations & Landscape Plans			20	14-Sep-26	09-Oct-26	Not Started		SITING	VHB - Siting/Env/etc	VHB Prepare Preliminary Visual Simulations & Landscape Plans												
	FCN2210	VHB Vendor Prepare Preliminary Traffic Management Plans			20	15-Sep-26	13-Oct-26	Not Started		SITING	VHB - Siting/Env/etc	VHB Vendor Prepare Preliminary Traffic Management Plans												
	FCN2180	ES Review and Approve Visual Renderings, Landscape & Traffic Management Plans			10	27-Oct-26	09-Nov-26	Not Started		SITING	Leah Zambemardi	ES Review and Approve Visual Renderings, Landscape & Traffic Management Plans												
		80089926.04.04.11 Zoning / Planning Board			365	10-Aug-26	20-Jan-28					20-Jan-28, 80089926.04.04.11 Zoning / Planning Board												
	FCN2200	Leidos Siting Fire Safety Plan			40	10-Aug-26	05-Oct-26	Not Started		ENG.ST.SS.ELEC	Leidos Engineering, Inc	Leidos Siting Fire Safety Plan												
	FCN2170	VHB Prepare Preliminary Visual Simulations & Landscape Plans			20	14-Sep-26	09-Oct-26	Not Started		SITING	VHB - Siting/Env/etc	VHB Prepare Preliminary Visual Simulations & Landscape Plans												
	FCN2210	VHB Vendor Prepare Preliminary Traffic Management Plans			20	15-Sep-26	13-Oct-26	Not Started		SITING	VHB - Siting/Env/etc	VHB Vendor Prepare Preliminary Traffic Management Plans												
	FCN2180	ES Review and Approve Visual Renderings, Landscape & Traffic Management Plans			10	27-Oct-26	09-Nov-26	Not Started		SITING	Leah Zambemardi	ES Review and Approve Visual Renderings, Landscape & Traffic Management Plans												
		80089926.04.04.11 Zoning / Planning Board			365	10-Aug-26	20-Jan-28					20-Jan-28, 80089926.04.04.11 Zoning / Planning Board												
	FCN2200	Leidos Siting Fire Safety Plan			40	10-Aug-26	05-Oct-26	Not Started		ENG.ST.SS.ELEC	Leidos Engineering, Inc	Leidos Siting Fire Safety Plan												
	FCN2170	VHB Prepare Preliminary Visual Simulations & Landscape Plans			20	14-Sep-26	09-Oct-26	Not Started		SITING	VHB - Siting/Env/etc	VHB Prepare Preliminary Visual Simulations & Landscape Plans												
	FCN2210	VHB Vendor Prepare Preliminary Traffic Management Plans			20	15-Sep-26	13-Oct-26	Not Started		SITING	VHB - Siting/Env/etc	VHB Vendor Prepare Preliminary Traffic Management Plans												
	FCN2180	ES Review and Approve Visual Renderings, Landscape & Traffic Management Plans			10	27-Oct-26	09-Nov-26	Not Started		SITING	Leah Zambemardi	ES Review and Approve Visual Renderings, Landscape & Traffic Management Plans												
		80089926.04.04.11 Zoning / Planning Board			365	10-Aug-26	20-Jan-28					20-Jan-28, 80089926.04.04.11 Zoning / Planning Board												
	FCN2200	Leidos Siting Fire Safety Plan			40	10-Aug-26	05-Oct-26	Not Started		ENG.ST.SS.ELEC	Leidos Engineering, Inc	Leidos Siting Fire Safety Plan												
	FCN2170	VHB Prepare Preliminary Visual Simulations & Landscape Plans			20	14-Sep-26	09-Oct-26	Not Started		SITING	VHB - Siting/Env/etc	VHB Prepare Preliminary Visual Simulations & Landscape Plans												
	FCN2210	VHB Vendor Prepare Preliminary Traffic Management Plans			20	15-Sep-26	13-Oct-26	Not Started		SITING	VHB - Siting/Env/etc	VHB Vendor Prepare Preliminary Traffic Management Plans												
	FCN2180	ES Review and Approve Visual Renderings, Landscape & Traffic Management Plans			10	27-Oct-26	09-Nov-26	Not Started		SITING	Leah Zambemardi	ES Review and Approve Visual Renderings, Landscape & Traffic Management Plans												
		80089926.04.04.11 Zoning / Planning Board			365	10-Aug-26	20-Jan-28					20-Jan-28, 80089926.04.04.11 Zoning / Planning Board												
	FCN2200	Leidos Siting Fire Safety Plan			40	10-Aug-26	05-Oct-26	Not Started		ENG.ST.SS.ELEC	Leidos Engineering, Inc	Leidos Siting Fire Safety Plan												
	FCN2170	VHB Prepare Preliminary Visual Simulations & Landscape Plans			20	14-Sep-26	09-Oct-26	Not Started		SITING	VHB - Siting/Env/etc	VHB Prepare Preliminary Visual Simulations & Landscape Plans												
	FCN2210	VHB Vendor Prepare Preliminary Traffic Management Plans			20	15-Sep-26	13-Oct-26	Not Started		SITING	VHB - Siting/Env/etc	VHB Vendor Prepare Preliminary Traffic Management Plans												
	FCN2180	ES Review and Approve Visual Renderings, Landscape & Traffic Management Plans			10	27-Oct-26	09-Nov-26	Not Started		SITING	Leah Zambemardi	ES Review and Approve Visual Renderings, Landscape & Traffic Management Plans												
		80089926.04.04.11 Zoning / Planning Board			365	10-Aug-26	20-Jan-28					20-Jan-28, 80089926.04.04.11 Zoning / Planning Board												
	FCN2200	Leidos Siting Fire Safety Plan			40	10-Aug-26	05-Oct-26	Not Started		ENG.ST.SS.ELEC	Leidos Engineering, Inc	Leidos Siting Fire Safety Plan												
	FCN2170	VHB Prepare Preliminary Visual Simulations & Landscape Plans			20	14-Sep-26	09-Oct-26	Not Started		SITING	VHB - Siting/Env/etc	VHB Prepare Preliminary Visual Simulations & Landscape Plans												
	FCN2210	VHB Vendor Prepare Preliminary Traffic Management Plans			20	15-Sep-26	13-Oct-26	Not Started		SITING	VHB - Siting/Env/etc	VHB Vendor Prepare Preliminary Traffic Management Plans												
	FCN2180	ES Review and Approve Visual Renderings, Landscape & Traffic Management Plans			10	27-Oct-26	09-Nov-26	Not Started		SITING	Leah Zambemardi	ES Review and Approve Visual Renderings, Landscape & Traffic Management Plans												
		80089926.04.04.11 Zoning / Planning Board			365	10-Aug-26	20-Jan-28					20-Jan-28, 80089926.04.04.11 Zoning / Planning Board												
	FCN2200	Leidos Siting Fire Safety Plan			40	10-Aug-26	05-Oct-26	Not Started		ENG.ST.SS.ELEC	Leidos Engineering, Inc	Leidos Siting Fire Safety Plan												
	FCN2170	VHB Prepare Preliminary Visual Simulations & Landscape Plans			20	14-Sep-26	09-Oct-26	Not Started		SITING	VHB - Siting/Env/etc	VHB Prepare Preliminary Visual Simulations & Landscape Plans												
	FCN2210	VHB Vendor Prepare Preliminary Traffic Management Plans			20	15-Sep-26	13-Oct-26	Not Started		SITING	VHB - Siting/Env/etc	VHB Vendor Prepare Preliminary Traffic Management Plans												
	FCN2180	ES Review and Approve Visual Renderings, Landscape & Traffic Management Plans			10	27-Oct-26	09-Nov-26	Not Started		SITING	Leah Zambemardi	ES Review and Approve Visual Renderings, Landscape & Traffic Management Plans												
		80089926.04.04.11 Zoning / Planning Board			365	10-Aug-26	20-Jan-28					20-Jan-28, 80089926.04.04.11 Zoning / Planning Board												
	FCN2200	Leidos Siting Fire Safety Plan			40	10-Aug-26	05-Oct-26	Not Started		ENG.ST.SS.ELEC	Leidos Engineering, Inc	Leidos Siting Fire Safety Plan												
	FCN2170	VHB Prepare Preliminary Visual Simulations & Landscape Plans			20	14-Sep-26	09-Oct-26	Not Started		SITING	VHB - Siting/Env/etc	VHB Prepare Preliminary Visual Simulations & Landscape Plans												
	FCN2210	VHB Vendor Prepare Preliminary Traffic Management Plans			20	15-Sep-26	13-Oct-26	Not Started		SITING	VHB - Siting/Env/etc	VHB Vendor Prepare Preliminary Traffic Management Plans												
	FCN2180	ES Review and Approve Visual Renderings, Landscape & Traffic Management Plans			10	27-Oct-26	09-Nov-26	Not Started		SITING	Leah Zambemardi	ES Review and Approve Visual Renderings, Landscape & Traffic Management Plans												
		80089926.04.04.11 Zoning / Planning Board			365	10-Aug-26	20-Jan-28					20-Jan-28, 80089926.04.04.11 Zoning / Planning Board												
	FCN2200	Leidos Siting Fire Safety Plan			40	10-Aug-26	05-Oct-26	Not Started		ENG.ST.SS.ELEC	Leidos Engineering, Inc	Leidos Siting Fire Safety Plan												
	FCN2170	VHB Prepare Preliminary Visual Simulations & Landscape Plans			20	14-Sep-26	09-Oct-26	Not Started		SITING	VHB - Siting/Env/etc	VHB Prepare Preliminary Visual Simulations & Landscape Plans												
	FCN2210	VHB Vendor Prepare Preliminary Traffic Management Plans			20	15-Sep-26	13-Oct-26	Not Started		SITING	VHB - Siting/Env/etc	VHB Vendor Prepare Preliminary Traffic Management Plans												
	FCN2180	ES Review and Approve Visual Renderings, Landscape & Traffic Management Plans			10	27-Oct-26	09																	

Hyde Park BESS - Battery Energy Storage System Solution - Traditional			00: EMA - Remaining (MLJ)							05-Aug-26 12:47												
Activity ID	Activity Name	Remaining Duration	Start	Finish	Activity Status	Activity Flag	DEPT - DEPARTMENT	Resources														
												2027				2028				2029		
			Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3							
	BD1002	Prepare Package for Inspectional Services Department (ISD)	40	14-Oct-26	10-Dec-26	Not Started		SITING	Leah Zambemardi	Prepare Package for Inspectional Services Department (ISD)												
	BD1020	Submit / File - Package for Inspectional Services Department (ISD)	0		10-Dec-26	Not Started	SITING	SITING		Submit / File - Package for Inspectional Services Department (ISD)												
	BD1030	ISD Issues Zoning Refusal	20	11-Dec-26	11-Jan-27	Not Started		SITING	Leah Zambemardi	ISD Issues Zoning Refusal												
	BD1010	Boston Zoning Board of Appeal (ZBA) Review - Conditional Use Permit	100	30-Jul-27	22-Dec-27	Not Started		SITING	Leah Zambemardi	Boston Zoning Board of Appeal (ZBA) Review - C												
	BD1060	ZBA Approve - Conditional Use Permit	0		22-Dec-27	Not Started		SITING		ZBA Approve - Conditional Use Permit												
	BD1070	Boston Zoning Board of Appeal (ZBA) Appeal Period - Conditional Use Permit	20	23-Dec-27	20-Jan-28	Not Started		SITING	Leah Zambemardi	Boston Zoning Board of Appeal (ZBA) Appeal P												
	80089926.04.04.13 Municipal Notification		180	11-Dec-26	26-Aug-27					26-Aug-27, 80089926.04.04.13: Municipal Notification												
	BCN2250	Obtain Distribution - Street Opening Permit - 9 month prior to Construction	180	11-Dec-26	26-Aug-27	Not Started		ROW	Kelly-Ann Correia	Obtain Distribution - Street Opening Permit - 9 month prior t												
	80089926.04.04.14 Sound Study		85	10-Aug-26	10-Dec-26					10-Dec-26, 80089926.04.04.14: Sound Study												
	SS1020	VHB Prepare Sound Study - Regulatory Review	10	10-Aug-26	21-Aug-26	Not Started		ENG.ST.SS.ELE(	VHB - Siting/Env/etc	VHB Prepare Sound Study - Regulatory Review												
	SS1030	VHB Prepare Sound Study - Baseline Noise Monitoring	15	06-Oct-26	27-Oct-26	Not Started		ENG.ST.SS.ELE(	VHB - Siting/Env/etc	VHB Prepare Sound Study - Baseline Noise Monitoring												
	SS1040	VHB Prepare Sound Study - Noise Modeling and Prediction	10	28-Oct-26	10-Nov-26	Not Started		ENG.ST.SS.ELE(	VHB - Siting/Env/etc	VHB Prepare Sound Study - Noise Modeling and Prediction												
	SS1050	VHB Prepare Sound Study - Impact Assessment	10	12-Nov-26	25-Nov-26	Not Started		ENG.ST.SS.ELE(	VHB - Siting/Env/etc	VHB Prepare Sound Study - Impact Assessment												
	SS1060	VHB Prepare Sound Study - Reporting & Recommendations	10	27-Nov-26	10-Dec-26	Not Started		ENG.ST.SS.ELE(	VHB - Siting/Env/etc	VHB Prepare Sound Study - Reporting & Recommendations												
	80089926.04.05 Compliance Matrices - Regulatory Commitments		320	14-Oct-26	20-Jan-28					20-Jan-28, 80089926.04.05: Compliance Matr												
	CMPL1010	Prepare Compliance Matrix - Regulatory	320	14-Oct-26	20-Jan-28	Not Started		SITING	Environmental Permi	Prepare Compliance Matrix - Regulatory												
	80089926.04.06 Compliance Matrices - Non Regulatory Commitments		320	14-Oct-26	20-Jan-28					20-Jan-28, 80089926.04.06: Compliance Matr												
	CMPL1000	Prepare Compliance Matrix - Non-Regulatory Commitments	320	14-Oct-26	20-Jan-28	Not Started		SITING	Vendor - Siting & Cor	Prepare Compliance Matrix - Non-Regulatory C												
	80089926.05 ENGINEERING DETAILED / IFC DESIGN		313	14-Oct-26	10-Jan-28					10-Jan-28, 80089926.05: ENGINEERING DET												
	ENG1000	Engineering Detailed / IFC Design - WBS Summary	313	14-Oct-26	10-Jan-28	Not Started		ENG.ST.SS.ELE(		Engineering Detailed / IFC Design - WBS Sumr												
	80089926.05.01 Civil Engineering		193	28-Oct-26	03-Aug-27					03-Aug-27, 80089926.05.01: Civil Engineering												
	80089926.05.01.01 Civil Engineering Detailed Design		168	28-Oct-26	29-Jun-27					29-Jun-27, 80089926.05.01.01: Civil Engineering Detailed Desig												
	EE1320	Leidos - Vendor Develop Civil Substation Detail Design	80	23-Feb-27	15-Jun-27	Not Started		ENG.ST.SS.CIVL	Leidos Engineering, I	Leidos - Vendor Develop Civil Substation Detail Design												
	EE1330	ES Engineering Review Civil Substation Detail Design	10	16-Jun-27	29-Jun-27	Not Started	ES-DTL	ENG.ST.SS.CIVL	Michael K. Brannelly,	ES Engineering Review Civil Substation Detail Design												
	80089926.05.01.01.1 Geotech / Soil Borings Design		78	28-Oct-26	22-Feb-27					22-Feb-27, 80089926.05.01.01.1: Geotech / Soil Borings Design												
	CV1010	Submit to (DEP) for Soil Borings and Test Pits at BESS foundation locations	1	28-Oct-26	28-Oct-26	Not Started		ENG.ST.SS.CIVL	Joseph R. Sperry	Submit to (DEP) for Soil Borings and Test Pits at BESS foundation locations												
	CV1050	Notification / Obtain Approval Permit (DEP) for Soil Borings and Test Pits at BESS foundation locations	45	29-Oct-26	05-Jan-27	Not Started		ENG.ST.SS.CIVL	Joseph R. Sperry	Notification / Obtain Approval Permit (DEP) for Soil Borings and Test Pits at BES												
	CV1020	Perform Site - Soil Borings and Test Pits	10	06-Jan-27	20-Jan-27	Not Started		ENG.ST.SS.CIVL	Joseph R. Sperry	Perform Site - Soil Borings and Test Pits												
	CV1030	Receive Geotech Report	22	21-Jan-27	22-Feb-27	Not Started		ENG.ST.SS.CIVL	Joseph R. Sperry	Receive Geotech Report												
	CV1040	Receive Soil Report	22	21-Jan-27	22-Feb-27	Not Started		ENG.ST.SS.CIVL	Joseph R. Sperry	Receive Soil Report												
	80089926.05.01.02 Civil Engineering IFC Design		25	30-Jun-27	03-Aug-27					03-Aug-27, 80089926.05.01.02: Civil Engineering IFC Design												
	EE1340	Leidos - Vendor Develop Civil Substation IFC	20	30-Jun-27	27-Jul-27	Not Started		ENG.ST.SS.CIVL	Leidos Engineering, I	Leidos - Vendor Develop Civil Substation IFC												
	EE1350	ES Engineering Review & Issue Civil Substation IFC	5	28-Jul-27	03-Aug-27	Not Started	ES-IFC	ENG.ST.SS.CIVL	Michael K. Brannelly,	ES Engineering Review & Issue Civil Substation IFC												
	80089926.05.02 Electrical Engineering		130	11-Jan-27	14-Jul-27					14-Jul-27, 80089926.05.02: Electrical Engineering												
	80089926.05.02.01 Electrical Engineering Detailed Design		110	11-Jan-27	16-Jun-27					16-Jun-27, 80089926.05.02.01: Electrical Engineering Detailed D												
	EE1200	Engineer Develop Electrical Substation Detail Design	100	11-Jan-27	02-Jun-27	Not Started		ENG.ST.SS.ELE(	Patrick J. Fitzgerald	Engineer Develop Electrical Substation Detail Design												
	EE1210	ES Engineering Review Electrical Substation Detail Design	10	03-Jun-27	16-Jun-27	Not Started	ES-DTL	ENG.ST.SS.ELE(	Patrick J. Fitzgerald	ES Engineering Review Electrical Substation Detail Design												
	80089926.05.02.011 Electrical Engineering Pre-IFC Design		20	17-Jun-27	14-Jul-27					14-Jul-27, 80089926.05.02.011: Electrical Engineering Pre-IFC												
	EE1300	Engineer Develop Electrical Substation IFC	10	17-Jun-27	30-Jun-27	Not Started		ENG.ST.SS.ELE(	Patrick J. Fitzgerald	Engineer Develop Electrical Substation IFC												
	EE1310	ES Engineering Review & Issue Electrical Substation IFC	5	01-Jul-27	07-Jul-27	Not Started	ES-IFC	ENG.ST.SS.ELE(	Patrick J. Fitzgerald	ES Engineering Review & Issue Electrical Substation IFC												
	CSD1000	PE Initiate CASCADE Forms (Appendix A) for Construction Package	5	08-Jul-27	14-Jul-27	Not Started	AMK.EG	ENG.ST.SS.ELE(	Patrick J. Fitzgerald	PE Initiate CASCADE Forms (Appendix A) for Construction Pac												
	80089926.05.06 P&C Engineering		250	11-Jan-27	04-Jan-28					04-Jan-28, 80089926.05.06: P&C Engineering												
	80089926.05.06.01 P&C Engineering Detailed Design		180	11-Jan-27	23-Sep-27					23-Sep-27, 80089926.05.06.01: P&C Engineering Detail												
	OP1010	P&C Validation of PAF's Initial Assessment Go/No-Go	2	11-Jan-27	12-Jan-27	Not Started		ENG.ST.P&C.P&i	Benjamin A. Franco	P&C Validation of PAF's Initial Assessment Go/No-Go												
	OP1020	P&C Updates OP-24 Appendix B	4	13-Jan-27	19-Jan-27	Not Started		ENG.ST.P&C.P&i	Benjamin A. Franco	P&C Updates OP-24 Appendix B												
	OP1030	P&C Submits OP-24 Appendix B to ISO-NE	1	20-Jan-27	20-Jan-27	Not Started	OP-24	ENG.ST.P&C.P&i	Benjamin A. Franco	P&C Submits OP-24 Appendix B to ISO-NE												
	PC1100	Leidos - Vendor Develop P&C Detail Design	50	17-Jun-27	25-Aug-27	Not Started		ENG.ST.P&C.P&i	Leidos Engineering, .	Leidos - Vendor Develop P&C Detail Design												
	PC1110	ES Engineering Review P&C Detail Design	20	26-Aug-27	23-Sep-27	Not Started	ES-DTL	ENG.ST.P&C.P&i	Benjamin A. Franco	ES Engineering Review P&C Detail Design												
	80089926.05.06.011 P&C Engineering Pre-IFC Design		70	24-Sep-27	04-Jan-28					04-Jan-28, 80089926.05.06.011: P&C Engineer												
CSD1030	PE Initiate CASCADE Forms (Appendix A) for Construction Package	5	16-Nov-27	22-Nov-27	Not Started	AMK.EG	ENG.ST.P&C.P&i	Benjamin A. Franco	PE Initiate CASCADE Forms (Appendix A) for Const													
80089926.05.06.011.1 P&C Relay Settings Development		35	16-Nov-27	04-Jan-28					04-Jan-28, 80089926.05.06.011.1: P&C Relay S													

Remaining Level of Effort

 Actual Level of Effort

Remaining Work

 Critical Remaining Work

Milestone

 Milestone

Page 6 of 11

TASK filter: NOT CLOSED.

© Oracle Corporation

Hyde Park BESS - Battery Energy Storage System Solution - Traditional			00: EMA - Remaining (MLJ)							05-Aug-26 12:47														
Activity ID		Activity Name			Remaining Duration	Start	Finish	Activity Status	Activity Flag	DEPT - DEPARTMENT	Resources													
												2027			2028				2029					
												Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3
	PC1400	Complete P&C Relay Settings			35	16-Nov-27	04-Jan-28	Not Started	ES-RSET	ENG.ST.P&C.P&I	Benjamin A. Franco													
	80089926.05.06.011.03 P&C Engineering IFC Design				35	24-Sep-27	15-Nov-27																	
	PC1320	Leidos - Vendor Develop P&C IFC			20	24-Sep-27	22-Oct-27	Not Started		ENG.ST.P&C.P&I	Leidos Engineering, I													
	PC1330	ES Engineering Review & Issue P&C IFC			15	25-Oct-27	15-Nov-27	Not Started	ES-IFC	ENG.ST.P&C.P&I	Benjamin A. Franco													
80089926.05.07 Telecom Engineering					185	24-Feb-27	15-Nov-27																	
80089926.05.07.01 Telecomm Engineering Detailed Design					25	17-Jun-27	21-Jul-27																	
COM1040		Engineer Develop Communications Detail Design			15	17-Jun-27	07-Jul-27	Not Started		ENG.ST.SUBTEC	Syed Zohair Iqbal													
COM1000		ES Engineering Review Communications Detail Design			10	08-Jul-27	21-Jul-27	Not Started	ES-DTL	ENG.ST.SUBTEC	Syed Zohair Iqbal													
80089926.05.07.011 Telecomm Engineering Pre-IFC Design					185	24-Feb-27	15-Nov-27																	
COM1020		Comm Constructability Review			21	24-Feb-27	24-Mar-27	Not Started		ENG.ST.SUBTEC	Syed Zohair Iqbal													
COM1050		Engineer Develop Communications IFC			20	24-Sep-27	22-Oct-27	Not Started		ENG.ST.SUBTEC	Syed Zohair Iqbal													
COM1030		ES Engineering Review & Issue Communications IFC			10	25-Oct-27	05-Nov-27	Not Started	ES-IFC	ENG.ST.SUBTEC	Syed Zohair Iqbal													
CSD1040		PE Initiate CASCADE Forms (Appendix A) for Construction Package			5	08-Nov-27	15-Nov-27	Not Started	AMK.EG	ENG.ST.SUBTEC	Syed Zohair Iqbal													
80089926.05.08 Lead Commissioning Engineer					74	24-Sep-27	10-Jan-28																	
80089926.05.08.01 LCE Commissioning Plan					74	24-Sep-27	10-Jan-28																	
A3360		PM to Request Lead Commissioning Engineer GO/NO-GO			2	24-Sep-27	27-Sep-27	Not Started		PM	Adam S. Kelley													
A2930		Assign Lead Commissioning Engineer			2	28-Sep-27	29-Sep-27	Not Started		ENG.ST.SUBTEC	James E. Mack, Carl													
A2950		Develop Test and Commissioning Plan - Balance of Plant, no Battery System Commissioning			55	30-Sep-27	20-Dec-27	Not Started		TEST	LEAD COMMISSIONING													
A3300		STE assist compiling & review Vendor's Acceptance Test Procedures			15	21-Dec-27	10-Jan-28	Not Started	ES-COM	ENG.ST.SUBTEC	James E. Mack, Carl													
80089926.05.11 Standards					299	14-Oct-26	21-Dec-27																	
80089926.05.11.3 Commissioning					110	17-Jun-27	22-Nov-27																	
STD1110		Develop Installation / Commissioning Standard			80	17-Jun-27	07-Oct-27	Not Started		ENG.ST.SUBTEC	James E. Mack, John													
STD1150		Commissioning Standards Issued for Comments			10	08-Oct-27	22-Oct-27	Not Started		ENG.ST.SUBTEC	James E. Mack, John													
STD1120		Commissioning Standards Review & Comments			10	25-Oct-27	05-Nov-27	Not Started		ENG.ST.SUBTEC	James E. Mack, John													
STD1130		Commissioning Standards Issue for Approval			5	08-Nov-27	15-Nov-27	Not Started		ENG.ST.SUBTEC	James E. Mack, John													
STD1140		Commissioning Standards Sign-off			5	16-Nov-27	22-Nov-27	Not Started		ENG.ST.SUBTEC	James E. Mack, John													
80089926.05.11.4 Work Methods					140	03-Jun-27	21-Dec-27																	
STD1160		Develop Installation / Work Methods Standard			80	03-Jun-27	23-Sep-27	Not Started		SG	John J. Porazinski													
STD1200		Work Methods Standards Issued for Comments			20	24-Sep-27	22-Oct-27	Not Started		SG	John J. Porazinski													
STD1170		Work Methods Standards Review & Comments			20	25-Oct-27	22-Nov-27	Not Started		SG	John J. Porazinski													
STD1180		Work Methods Standards Issue for Approval			10	23-Nov-27	07-Dec-27	Not Started		SG	John J. Porazinski													
STD1190		Work Methods Standards Sign-off			10	08-Dec-27	21-Dec-27	Not Started		SG	John J. Porazinski													
80089926.05.11.5 Fire Protection					165	14-Oct-26	10-Jun-27																	
STD1210		Develop Installation / Fire Protection Standard			120	14-Oct-26	07-Apr-27	Not Started		SG	John J. Porazinski													
STD1250		Fire Protection Standards Issued for Comments			10	08-Apr-27	21-Apr-27	Not Started		SG	John J. Porazinski													
STD1220		Fire Protection Standards Review & Comments			20	22-Apr-27	19-May-27	Not Started		SG	John J. Porazinski													
STD1230		Fire Protection Standards Issue for Approval			10	20-May-27	03-Jun-27	Not Started		SG	John J. Porazinski													
STD1240		Fire Protection Standards Sign-off			5	04-Jun-27	10-Jun-27	Not Started		SG	John J. Porazinski													
80089926.06 PROCUREMENT LONG LEAD MATERIAL					509	25-Nov-24	07-Aug-28																	
PLLM1000		Procurement Long Lead Material - WBS Summary			509	25-Nov-24	07-Aug-28	In Progress		MAE.PURCH														
80089926.06.02 Electrical Long Lead Material					509	27-Jul-26 A	07-Aug-28																	
80089926.06.02.2 Battery System - Proc Item #1					245	11-Jan-27	28-Dec-27																	
EMAT1220		BATTERY SYSTEM - FNTF Issued to BESS Vendor			5	11-Jan-27	15-Jan-27	Not Started		ENG.EPC.CC	Shelley Hunter													
EMAT1210		BATTERY SYSTEM - Fab / Manufacture - 12 months			220	19-Jan-27	30-Nov-27	Not Started		VEND	Vendor - Nomad													
EMAT1230		BATTERY SYSTEM - Delivery			20	01-Dec-27	28-Dec-27	Not Started	M-DELIV	VEND	Vendor - Nomad													
80089926.06.02.1 GSU Transformer - Proc Item #6					509	27-Jul-26 A	07-Aug-28																	
EMAT1614		GSU BATTERY TRANSFORMER - ES Assembles Bid Package - Proc Item #6			5	27-Jul-26 A	07-Aug-26	In Progress		PROC	Glenn M. Cote													
EMAT1624		GSU BATTERY TRANSFORMER - Bid Period - Proc Item #6			0		05-Oct-26	Not Started	CS-BID	PURC														
A3032534		GSU BATTERY TRANSFORMER - Issue RFP - Proc Item #6			40	10-Aug-26	05-Oct-26	Not Started		PROC	Glenn M. Cote													
EMAT1634		GSU BATTERY TRANSFORMER - ES Reviews Bids - Proc Item #6			10	06-Oct-26	20-Oct-26	Not Started		PROC	Purchasing Department													
BATS1190		GSU BATTERY TRANSFORMER - ES Bid Evaluation - Proc Item #6			15	06-Oct-26	27-Oct-26	Not Started		ENG.ST.SS.ELEC	Patrick J. Fitzgerald, I													

Remaining Level of Effort

Actual Work

Critical Remaining Work

Actual Level of Effort

Remaining Work

◆

◆ Milestone

Page 7 of 11

TASK filter: NOT CLOSED.

© Oracle Corporation

Hyde Park BESS - Battery Energy Storage System Solution - Traditional

00: EMA - Remaining (MLJ)

05-Aug-26 12:47

Activity ID	Activity Name	Remaining Duration	Start	Finish	Activity Status	Activity Flag	DEPT - DEPARTMENT	Resources																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																				
-------------	---------------	--------------------	-------	--------	-----------------	---------------	-------------------	-----------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Hyde Park BESS - Battery Energy Storage System Solution - Traditional			00: EMA - Remaining (MLJ)							05-Aug-26 12:47													
Activity ID		Activity Name		Remaining Duration	Start	Finish	Activity Status	Activity Flag	DEPT - DEPARTMENT	Resources													
											2027			2028				2029					
											Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3
	BCN2280	Equipment Installation - GSU Battery Transformer		20	30-Aug-28	27-Sep-28	Not Started		CONTR	Construction Resoun													
	80089926.07.08 P&C Construction			105	18-May-28	17-Oct-28																	
	ECN1010	P&C Battery Enclosure - Wiring & Equip Testing		45	18-May-28	21-Jul-28	Not Started		LAB	Construction Resoun													
	ECN2090	P&C Balance of Plant - Wiring & Equip Testing		30	24-Jul-28	01-Sep-28	Not Started		ENG.ST.SUBTEC	Carlos E. Ortiz													
	ECN1020	Build Remote SCADA screen (Scada Systems/ IT)		60	24-Jul-28	17-Oct-28	Not Started		DISP	SCADA - Transmissic													
	80089926.07.09 Telecomm Construction			89	12-Jun-28	17-Oct-28																	
	80089926.07.09.02 Telecom Wiring / Terminating			89	12-Jun-28	17-Oct-28																	
	FCN1010	Install Racks, Inner Duct, cable (infrastructure)		40	12-Jun-28	07-Aug-28	Not Started		CONTR	Field Communication													
	FCN1030	Install Comm Cable (Fiber)		35	03-Jul-28	21-Aug-28	Not Started		CONTR	Field Communication													
	FCN1020	Install/ Connect Power		10	08-Aug-28	21-Aug-28	Not Started		CONTR	Field Communication													
	FCN1040	Install Comm Equipment		10	22-Aug-28	05-Sep-28	Not Started		CONTR	Field Communication													
	BCN2190	Install Communication Wiring and Terminate		20	05-Sep-28	02-Oct-28	Not Started		CONTR	Field Communication													
	FCN1050	Provision / Configure the Comm Equipment		10	03-Oct-28	17-Oct-28	Not Started		CONTR	Field Communication													
	FCN1060	Test & Turn Up Equipment		10	03-Oct-28	17-Oct-28	Not Started		ENG.ST.SUBTEC	Carlos E. Ortiz													
	80089926.09 TEST & COMMISSIONING			260	21-Dec-27	28-Dec-28																	
	TC1000	Test & Commissioning - WBS Summary		260	21-Dec-27	28-Dec-28	Not Started		TEST														
	80089926.09.02 Testing Activities			260	21-Dec-27	28-Dec-28																	
	A3280	Support Project/Testing & Execute test plan		22	21-Dec-27	20-Jan-28	Not Started		ENG.ST.SUBTEC	Carlos E. Ortiz													
	A3032404	Freestanding Siemens SDV7 Breaker - System Commissioning		21	19-Jul-28	16-Aug-28	Not Started		ENG.ST.SUBTEC	Carlos E. Ortiz													
	A3032394	Station Service Transformer - System Commissioning		15	02-Aug-28	22-Aug-28	Not Started		ENG.ST.SUBTEC	Carlos E. Ortiz													
	BCN2260	Battery System - Each battery bank & GSU Transformer Commissioning		27	28-Sep-28	06-Nov-28	Not Started		ENG.ST.SUBTEC	Carlos E. Ortiz													
	BCN2200	System Commissioning - All Equipment and Battery System		50	18-Oct-28	28-Dec-28	Not Started		ENG.ST.SUBTEC	Carlos E. Ortiz													
	80089926.10 PROJECT CLOSE OUT			339	21-Jan-28	18-May-29																	
	EPC1035	Substantial Completion		0		28-Dec-28	Not Started		PM														
	COMPL1020	Project Complete - Finish Milestone		0		18-May-29	Not Started		PM														
	PCO1000	Project Close Out - WBS Summary		339	21-Jan-28	18-May-29	Not Started		PM														
	80089926.10.02 Electrical Close Out			173	30-Aug-28	03-May-29																	
	EV1000	Prepare Electrical Field Mark Ups		60	30-Aug-28	24-Nov-28	Not Started		ENG.ST.SS.ELEC	Patrick J. Fitzgerald													
	EV1100	Eversource Engineering Prepares & Sends Electrical Field Mark Up Packge to Vendor		5	27-Nov-28	01-Dec-28	Not Started		ENG.ST.SS.ELEC	Patrick J. Fitzgerald													
	EV1200	Vendor Engineering Verifies Electrical Mark Ups and UpdatesAs-Built Drawing Package. Submits Final I		30	04-Dec-28	15-Jan-29	Not Started		ENG.ST.SS.ELEC	Patrick J. Fitzgerald													
	EV1300	Eversource Engineering Verifies Quality of Submitted Electrical Drawings		20	16-Jan-29	12-Feb-29	Not Started		ENG.ST.SS.ELEC	Patrick J. Fitzgerald													
	EV1400	Electrical Transmittal, Approve Final As-Built Package, and EDC Files and Issue Drawings to Field		5	30-Mar-29	05-Apr-29	Not Started	ES-ASB	ENG.ST.SS.ELEC	Patrick J. Fitzgerald													
PM1100	PM to Document Electrical As-Built Drawings Complete (Electrical, P&C, Communications)		1	06-Apr-29	06-Apr-29	Not Started		PM	Adam S. Kelley														
COMPL1010	Final Inspection and Punchlist Work		90	29-Dec-28	03-May-29	Not Started		ENG.ST.SS.ELEC	Patrick J. Fitzgerald														
80089926.10.06 P&C Close Out			151	18-Oct-28	18-May-29																		
PC1000	Prepare P&C Field Mark Ups		60	18-Oct-28	11-Jan-29	Not Started		ENG.ENGR.FIEL	Benjamin A. Franco														
PC1510	Eversource Engineering Prepares & Sends Electrical Field Mark Up Packge to Vendor		5	12-Jan-29	18-Jan-29	Not Started		ENG.ST.P&C.P&i	Benjamin A. Franco														
PC1200	Vendor Engineering Verifies P&C Mark Ups and UpdatesAs-Built Drawing Package. Submits Final Pack		30	19-Jan-29	01-Mar-29	Not Started		ENG.ST.P&C.P&i	Benjamin A. Franco														
PC1300	Eversource Engineering Verifies Quality of Submitted P&C Drawings		20	02-Mar-29	29-Mar-29	Not Started		ENG.ST.P&C.P&i	Benjamin A. Franco														
PC1310	P&C Transmittal, Approve Final As-Built Package, and EDC Files and Issue Drawings to Field		5	30-Mar-29	05-Apr-29	Not Started	ES-ASB	ENG.ST.P&C.P&i	Benjamin A. Franco														
PC1500	FE Files P&C Design Drawings at Station		30	09-Apr-29	18-May-29	Not Started	ES-FLSA	ENG.ST.P&C.P&i	Benjamin A. Franco														
80089926.10.07 Telecomm Close Out			151	18-Oct-28	18-May-29																		
COMM1000	Prepare Communication Field Mark Ups		60	18-Oct-28	11-Jan-29	Not Started		ENG.ST.SUBTEC	Syed Zohair Iqbal														
COMM1100	Eversource Engineering Prepares & Sends Electrical Field Mark Up Packge to Vendor		5	12-Jan-29	18-Jan-29	Not Started		ENG.ST.SUBTEC	Syed Zohair Iqbal														
COMM1200	Vendor Engineering Verifies Communication Mark Ups and UpdatesAs-Built Drawing Package. Submit:		30	19-Jan-29	01-Mar-29	Not Started		ENG.ST.SUBTEC	Syed Zohair Iqbal														
COMM1300	Eversource Engineering Verifies Communication Mark Ups and UpdatesAs-Built Drawing Package		20	02-Mar-29	29-Mar-29	Not Started		ENG.ST.SUBTEC	Syed Zohair Iqbal														
COMM1400	Communications Transmittal, Approve Final As-Built Package, and EDC Files and Issue Drawings to Fie		5	30-Mar-29	05-Apr-29	Not Started	ES-ASB	ENG.ST.SUBTEC	Syed Zohair Iqbal														
COMM1500	Operations Files Communication Design Drawings at Station		30	09-Apr-29	18-May-29	Not Started	ES-FLSA	ENG.ST.SUBTEC	Syed Zohair Iqbal														
80089926.10.10 Work Order / Financial Close Out			10	21-Jan-28	03-Feb-28																		
FINCO1000	PM/ Engr/ Plant Acct Develop Prelim UOP & UOR List(s)		5	21-Jan-28	27-Jan-28	Not Started		PM	Adam S. Kelley														
FINCO1010	Review UOP, compl forms, fwd to Plant Acctng, enter in wrkbk		5	28-Jan-28	03-Feb-28	Not Started		PM	Adam S. Kelley														

Remaining Level of Effort

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Page 10 of 11

TASK filter: NOT CLOSED.

© Oracle Corporation

[illegible]